



**DETOUR GENERAL NOTES:**

1. DURING CONSTRUCTION STAGE I AND STAGE II ONLY NORTHBOUND TRAFFIC WILL BE ACTIVE WITH ONLY ONE LANE.
2. SHERIDAN ROAD SHALL NOT BE CLOSED UNTIL ALL SIGNING IS PLACED IN ACCORDANCE WITH THE DETOUR PLAN AND AS DIRECTED BY THE ENGINEER.
3. THE ENGINEER SHALL BE NOTIFIED AT LEAST TWO WEEKS PRIOR TO THE DAY THE DETOUR IS TO BE IN EFFECT. THE CONTRACTOR WILL CONTACT THE APPROPRIATE LOCAL AGENCIES AND INTERESTED PARTIES.
4. ALL SIGNING SHALL BE IN ACCORDANCE WITH THE APPLICABLE PROVISIONS OF THE STATE OF ILLINOIS "STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION" ADOPTED JANUARY 1, 2007 AND THE LATEST EDITION OF THE STATE OF ILLINOIS "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES", AND AS DIRECTED BY THE ENGINEER.
5. THE SIZES OF ALL SIGNS NOT SPECIFIED IN THESE PLANS SHALL BE AS REQUIRED BY THE ILLINOIS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.
6. ADDITIONAL SIGNING AND/OR BARRICADES DEEMED NECESSARY BY THE ENGINEER SHALL BE PROVIDED AND INSTALLED AT NO ADDITIONAL COST.
7. THE CONTRACTOR SHALL PROVIDE THE ENGINEER WITH THE NAMES AND PHONE NUMBERS OF THEIR REPRESENTATIVES ON THE CONSTRUCTION SITE, AND THEIR REPRESENTATIVE RESPONSIBLE FOR THE DETOUR SIGNING, PRIOR TO THE START OF WORK.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE FIELD LOCATION OF ALL DETOUR AND CONSTRUCTION SIGNING. THE CONTRACTOR MAY REQUEST THE ENGINEER TO FIELD VERIFY THE POSITIONS OF ANY SIGNS.
9. ACTUAL LOCATIONS FOR SIGNING SHOWN ON THE DETOUR PLAN MAY BE ADJUSTED TO FIT FIELD CONDITIONS.
10. SIGN NUMBERS 6, 7, 19, AND 20 SHALL ALSO BE PROVIDED AND INSTALLED ON PERMANENT MOUNTS TO BE PLACED IN FRONT OF ALL DRIVEWAY ENTRANCES.
11. SIGN NUMBER 8 "DO NOT ENTER" SHOULD BE POSTED ON BOTH SIDES OF THE STREET.

REDUCE 2 SOUTHBOUND LANES TO 1 LANE USING STANDARD 701606

**LEGEND**

- SIGNALIZED INTERSECTION
- CONSTRUCTION ZONE (STAGES I & II)
- DETOUR ROUTE (STAGES I & II)
- CONSTRUCTION WARNING SIGN (NUMBER DENOTES TYPE)
- FLASHING LIGHT

**SCHEDULE OF QUANTITIES**

1 W20-1 (O)-48 48" X 48" BLACK ON ORANGE	7 R3-2 24" X 24"	13 M4-9 30" X 24" BLACK ON ORANGE	19 R6-1 36" X 12" BLACK ON WHITE
2 W20-2 48" X 48" BLACK ON ORANGE	8 R5-1 30" X 30" RED ON WHITE	14 M4-9L 30" X 24" BLACK ON ORANGE	20 R6-1 36" X 12" BLACK ON WHITE
3 W20-3A 48" X 48" BLACK ON ORANGE	9 SHERIDAN RD.	15 M4-9R 30" X 24" BLACK ON ORANGE	21 W20-3 48" X 48" BLACK ON ORANGE
4 ROAD CLOSED THRU TRAFFIC TYPE III BARRICADE STANDARD FLASHING (DOT HWY STD 701901) W/ "LOCAL TRAFFIC ONLY" SIGN	10 SOUTHBOUND	16 M4-9(BL) 30" X 24" BLACK ON ORANGE	22 DETOUR TYPE III BARRICADE STANDARD FLASHING (DOT HWY STD 701901) W/ M4-10 (48" X 18")
5 ROAD CLOSED TO ALL TRAFFIC TYPE III BARRICADE STANDARD FLASHING (DOT HWY STD 701901) W/ R11-2 (48" X 30")	11 CHANGABLE MESSAGE SIGN	17 M4-9(BR) 30" X 24" BLACK ON ORANGE	18 M4-8A 24" X 18" BLACK ON ORANGE
6 R3-1 24" X 24"	12 TEMPORARY INFORMATION SIGNING		

FILE NAME = #FILE#	USER NAME = #USER#	DESIGNED - CEC	REVISED -
		DRAWN - CEC	REVISED -
		CHECKED - DWB	REVISED -
		DATE - 04/09/2010	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**SHERIDAN ROAD /FOREST AVENUE  
SUGGESTED DETOUR PLANS - STAGE I & II**

SCALE: N.T.S. SHEET NO. 1 OF 3 SHEETS STA. TO STA.

F.A.U. RTE. 2865	SECTION 08-00250-02-PV	COUNTY COOK	TOTAL SHEETS 79	SHEET NO. 24
CONTRACT NO. 63417				ILLINOIS FED. AID PROJECT