

**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**  
Sheet 3 of 3

Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.  
Project Name: CH -25 Section 09-00658-00-BR Miller Twp.  
Project Site: LaSalle County, Illinois

Boring No. B-1  
Surface Elev. 655.61  
Auger Depth 61' Rotary Depth NA  
Start Date 01/05/10 Finish Date 01/05/10

Location: 6' Right of Station 20+35

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)		
613.61										Randy Safranski Diedrich D-120	
612.61			43								
611.61			44								
610.61			45	15	SS	3.3	16	B	22		
609.61			46								
608.61			47								
607.61			48								
606.61			49								
605.61			50								
604.61	Very Stiff Gray Clay Till		51	16	SS	3.2	15	B	21		
603.61			52								
602.61			53								
601.61			54								
600.61			55								
599.61			56	17	SS	3.5	18	B	22		
598.61			57								
597.61			58								
596.61			59								
595.61			60								
594.61			61	18	SS	3.5	19	B	18		
593.61			62								

Groundwater Data: No groundwater encountered at time of subsurface investigation.  
Comments:

**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**  
Sheet 1 of 3

Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.  
Project Name: CH -25 Section 09-00658-00-BR Miller Twp.  
Project Site: LaSalle County, Illinois

Boring No. B-2  
Surface Elev. 655.69  
Auger Depth 61' Rotary Depth NA  
Start Date 01/05/10 Finish Date 01/05/10

Location: 7' Left of Station 19 +67

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)		
655.69										Randy Safranski Diedrich D-120	
654.69			1								
653.69			2								
652.69	Stiff To Very Stiff Black And Brown Clay (Fill)		3	1	SS	1.7	10	S	16		
651.69			4								
650.69			5								
649.69			6	2	SS	2.0	13	S	13		
648.69			7								
647.69	Stiff Black Silty Clay		8	3	SS	1.4	9	B	23		
646.69			9								
645.69	Very Stiff Brownish Gray Till		10	4	SS	2.2	12	B	22		
644.69			11								
643.69			12								
642.69			13	5	SS	2.0	11	B	22		
641.69			14								
640.69			15								
639.69	Very Stiff Brownish Gray To Gray Clay Till		16	6	SS	2.6	19	B	20		
638.69			17								
637.69			18	7	SS	3.0	19	B	21		
636.69			19								
635.69			20	8	SS	3.2	20	B	21		

Groundwater Data: No groundwater encountered at time of subsurface investigation.  
Comments:

**SOIL BORING LOGS**

SHEET NO. 21	RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	CH 25	09-00658-00-BR	LASALLE	39	28
22 SHEETS	SN 050-3598		CONTRACT NO. 87451		
FED. ROAD DIST. NO. 7 ILLINOIS			FED. AID PROJECT BRS-0271(103)		