



DETOUR SIGNING				SIGN PANEL TYPE 1 (0-9)	SIGN PANEL TYPE 2 (9-24)
SIGN ID NO.	DESCRIPTION	SIGN SIZE	TOTAL SIGNS REQUIRED	(SQ FT)	(SQ FT)
W20-2	DETOUR AHEAD	48" X 48"	2		32
R11-2	BRIDGE CLOSED	48" X 30"	2		20
R11-3B	BRIDGE CLOSED X MILES AHEAD	60" X 30"	2		25
M4-8	DETOUR	12" X 24"	24	48	
M1-4	ILL ROUTE 37	24" X 24"	24	96	
M5-1R		21" X 15"	2	4.375	
M6-2R		21" X 15"	3	6.563	
M6-2L		21" X 15"	1	2.188	
M5-1R		21" X 15"	3	6.563	
M6-3		21" X 15"	10	21.875	
M6-1L		21" X 15"	3	6.563	
M6-1R		21" X 15"	3	6.563	
TOTALS			79	198.69	77

**NOTES:**

- THE CONTRACTOR SHALL FURNISH POSTS AND BE RESPONSIBLE FOR ERECTING THE SIGNING OF THE ROAD CLOSURE AS SHOWN ON THIS SHEET. PRIOR TO CLOSING THE ROAD, THE DISTRICT 9 BUREAU OF OPERATIONS SHALL BE NOTIFIED AT LEAST TWO (2) WEEKS IN ADVANCE IN ORDER TO FABRICATE THE SIGNS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING THE ROAD CLOSURE WITH THE DISTRICT BUREAU OF OPERATIONS.
- THE CONTRACTOR SHALL PICK UP THE SIGNS AT THE DISTRICT 9 OFFICE IN CARBONDALE, 2801 WEST MURPHYSBORO ROAD, AND RETURN THEM UPON COMPLETION OF THE PROJECT. CONTACT IS KEVIN CRAMER.
- SIGN SPACING SHALL BE 400' OR TO FIT THE FIELD CONDITIONS, AS REQUIRED BY THE ENGINEER.
- THE HEIGHT TO THE BOTTOM OF THE LOWEST SIGN SHALL NOT BE LESS THAN 6'.
- THE USE OF BLR-21 AND ALL OTHER TRAFFIC CONTROL SHALL BE PAID FOR AT THE CONTRACT UNIT PRICE LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION (SPECIAL).
- ALL TRAFFIC CONTROL, INCLUDING TYPE III BARRICADES WILL BE PAID FOR AT THE CONTRACT UNIT PRICE PER LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION (SPECIAL) AND NO OTHER COMPENSATION WILL BE ALLOWED.