



APPROACH ROADWAY TYPICAL CROSS SECTION
NB LOOKING NORTH
SB LOOKING SOUTH

LEGEND

- ↑ ARROW BOARD
- ↓ SIGN
- ↑ DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- ↓ TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- DRUMS
- IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW) TEST LEVEL 3
- ▶ MONODIRECTIONAL BARRIER WALL/ GUARDRAIL MARKER AT 25' CTRS.
- ▨ HMA SURFACE REMOVAL BUTT JOINT
- ▩ PAVED SHOULDER REMOVAL
- ▧ APPROACH SLAB REMOVAL
- ▦ PAVEMENT REMOVAL



** DISTANCE MEASURED FROM ϕ MEDIAN TO TRAFFIC SIDE OF TEMPORARY CONCRETE BARRIER

NOTES:

SEE STANDARDS 701400, 701402, AND 701411 FOR DETAILS NOT SHOWN.

SEQUENCE OF OPERATIONS SN 054-0060, 0061

- STAGE 1**
1. REMOVE CONFLICTING PAVEMENT MARKINGS AND SHIFT TRAFFIC TO THE STAGE 1 LANES; PLACE TRAFFIC CONTROL ITEMS AS SHOWN ON THE STAGE 1 TRAFFIC CONTROL & PROTECTION DETAILS AND AS REQUIRED BY STANDARDS 701400, 701402 AND 701411.
 2. REMOVE STAGE 1 PORTION OF EXISTING BRIDGE DECKS, APPROACH SLABS, SHOULDERS, PAVEMENT, INLET BOXES AND PIPE DRAINS.
 3. CONSTRUCT STAGE 1 BRIDGE DECKS, APPROACH PAVEMENTS, APPROACH CONNECTOR PAVEMENTS, AND SHOULDER DRAINS.
 4. MILL APPROACH ROADWAY AND PLACE HMA SURFACE COURSE, HMA SHOULDERS AND AGGREGATE SHOULDERS.
 5. REMOVE AND RE-ERECT GUARDRAIL AND TERMINALS.



JOB = 2236.10	DESIGNED - NAK	REVISED -
FILE NAME = D672E11-sh1-S1-6061.dgn	DRAWN - TJD	REVISED -
PLOT SCALE = 100.0000 "/> <td>CHECKED - NAK</td> <td>REVISED -</td>	CHECKED - NAK	REVISED -
PLOT DATE = 3/18/2013	DATE - 3/3/2011	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**STAGE 1 TRAFFIC CONTROL & PROTECTION DETAIL
SN 054-0060 & SN 054-0061**

SCALE: SHEET NO. 2 OF 4 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	D6 LOGAN CO BR 2011-1	LOGAN	429	117
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			CONTRACT NO. 72E11	