



FINAL PHASE WORK SHALL CONSIST OF THE FOLLOWING:

1. REMOVE CROSSOVER PAVEMENT
2. REMOVE TEMPORARY LIGHTING SYSTEM
3. CONSTRUCT AGGREGATE SHOULDERS
4. GRADE MEDIAN DITCH
5. SEED DISTURBED AREAS
6. REMOVE SHORT TERM PAVEMENT MARKINGS AND EXISTING PAVEMENT MARKINGS
7. PLACE MODIFIED URETHANE PAVEMENT MARKINGS
8. REPLACE REFLECTORS IN EXISTING RAISED REFLECTIVE PAVEMENT MARKERS
9. INSTALL RAISED REFLECTIVE PAVEMENT MARKERS
10. DIAMOND GRINDING AND BRIDGE DECK GROOVING ON BRIDGE DECK, BRIDGE APPROACH PAVEMENTS, AND BRIDGE APPROACH PAVEMENT CONNECTORS (PCC)
11. CONSTRUCT SHOULDER RUMBLE STRIPS.

TRAFFIC CONTROL AND PROTECTION SHALL BE ACCORDING TO STANDARDS 701400, 701401, AND 701426. THE CONTRACTOR SHALL SCHEDULE HIS OPERATIONS SO THAT ALL LANES ARE OPEN TO TRAFFIC FROM FRIDAY AT 12:00 PM UNTIL MONDAY AT 6:00 AM.

LEGEND

- ① URETHANE PAVEMENT MARKING - LINE 5" SOLID WHITE
- ② URETHANE PAVEMENT MARKING - LINE 5" WHITE SKIP DASH
- ③ URETHANE PAVEMENT MARKING - LINE 5" SOLID YELLOW
- ④ URETHANE PAVEMENT MARKING - LINE 6" WHITE 2' DASH 6' SKIP
- ⑤ URETHANE PAVEMENT MARKING - LINE 8" SOLID WHITE



JOB = 2236.10
 FILE NAME = D672E11-sh1-S3-6568.dgn
 PLOT SCALE = 100.0000' / IN.
 PLOT DATE = 3/18/2013

DESIGNED - NAK
 DRAWN - TJD
 CHECKED - NAK
 DATE - 3/3/2011

REVISED -
 REVISED -
 REVISED -
 REVISED -

STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION

FINAL PHASE
 SN 054-0065, 0066, 0067, 0068
 SCALE: SHEET NO. 1 OF 6 SHEETS STA. 420+00 TO STA. 435+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	D6 LOGAN CO BR 2011-1	LOGAN	429	160
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			CONTRACT NO. 72E11	