

EXISTING SIGN SCHEDULE

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
94	•	COOK	907	786
STA. 1200+00.00		TO STA. 1365+00		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		
• (1516.1, 1717 & 1818) R-9				62695

SIGN NO.	EXISTING LOCATION			SIGN DESCRIPTION	REMAIN IN PLACE	REMOVE AND REINSTALL IN SAME LOCATION	COVER	RELOCATE	METAL POST (FT.)	
	STATION	OFFSET (FT.)	MOUNTING						TYPE A	TYPE B
99	1313+42	175.4 LT	LIGHT POLE	NO TURN ON RED, 7 A.M. - 7 P.M.	1					
100	1276+78	123.4 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000	1					
101	1274+00	165.4 LT	LIGHT POLE	NO PARKING, BUS STOP, TOW ZONE	1					
102	1273+04	165.8 LT	LIGHT POLE	CTA BUS STOP	1					
103	1272+56	127.8 LT	SIGN POST	ONE WAY				1		
104	1270+37	131.5 LT	SIGN POST	(NO PARKING)				1		
105	1269+15	127.7 LT	LIGHT POLE	WRONG WAY				1		13
106	1269+12	91.7 LT	SIGN POST	WRONG WAY				1		
107	1267+63	139.4 LT	LIGHT POLE	DO NOT ENTER				1	2@13.5' = 27	
108	1266+88	179.7 LT	LIGHT POLE	NO PARKING, BUS STOP, TOW ZONE	1					
109	1266+75	112.6 LT	SIGN POST	DO NOT ENTER				1		
110	1265+97	179.1 LT	LIGHT POLE	(NO PARKING) TOW ZONE	1		1			
111	1265+51	121.2 LT	SIGN POST	WRONG WAY				1		
112	1264+21	119.9 LT	SIGN POST	ONE WAY	1					
113	1261+39	178.1 LT	LIGHT POLE	(NO PARKING) TOW ZONE	1		1			
114	1259+56	199.1 LT	SIGNAL POLE	NO TURN ON RED, 7 A.M. - 7 P.M.	1					
115	1259+58	114.4 LT	LIGHT POLE	ONE WAY	1					
116	1259+58	114.4 LT	LIGHT POLE	ONE WAY	1					
117	1258+43	178.5 LT	SIGNAL POLE	NO TURN ON RED, 7 A.M. - 7 P.M.	1					
118	1258+51	120.7 LT	SIGNAL POLE	NO TURN ON RED, 7 A.M. - 7 P.M.	1					
119	1257+82	170.3 LT	SIGN POST	CTA BUS STOP	1					
120	1257+34	169.3 LT	LIGHT POLE	(NO) PEDDLING	1					
121	1257+34	169.3 LT	LIGHT POLE	(NO PARKING) BUS STOP, TOW ZONE	1					
122	1256+33	168.8 LT	LIGHT POLE	(NO PARKING) TOW ZONE	1		1			
123	1256+16	126.4 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000				1		
124	1253+31	168.7 LT	LIGHT POLE	(NO PARKING) TOW ZONE	1		1			
125	1251+40	168.4 LT	LIGHT POLE	NO PARKING, BUS STOP, TOW ZONE	1					
126	1250+52	168.3 LT	LIGHT POLE	CTA BUS STOP	1					
127	1250+52	168.3 LT	LIGHT POLE	NO PARKING, BUS STOP, TOW ZONE	1					
128	1249+60	168.2 LT	LIGHT POLE	ONE WAY	1					
129	1249+20	128.3 LT	SIGNAL POLE	(SIGNAL AHEAD)				1		
130	1247+60	108.5 LT	SIGNAL POLE	WAIT HERE FOR GREEN				1		
131	1247+63	82.7 LT	SIGNAL POLE	WAIT HERE FOR GREEN				1		
132	1247+00	108.5 LT	LIGHT POLE	USE PROHIBITED BY MOTOR DRIVEN CYCLES, FARM IMPLEMENTS, PEDESTRIANS, NON-MOTORIZED TRAFFIC				1		2@16' = 32
133	1247+00	108.5 LT	LIGHT POLE	BUCKLE UP				1		
134	1247+13	131.9 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000		1			1	
135	1246+48	168.0 LT	LIGHT POLE	NO PARKING, BUS STOP, TOW ZONE	1					
136	1245+35	93.7 LT	LIGHT POLE	CHICAGO EXPRESSWAYS, KEEP THEM CLEAN				1		13.5
137	1235+15	128.3 LT	SIGN POST	NO DUMPING, LITTERING, GRAFFITI, FINES UP TO \$2000, CALL 744-5000				1		
138	1233+00	122.5 LT	SIGNAL POLE	NO LEFT TURN	1					
139	1233+00	122.5 LT	SIGNAL POLE	NO LEFT TURN	1					
140	1233+00	122.5 LT	SIGNAL POLE	ONE WAY	1					
141	1233+00	122.5 LT	SIGNAL POLE	ONE WAY	1					
142	1232+36	182.4 LT	SIGNAL POLE	NO RIGHT TURN	1					
143	1232+36	182.4 LT	SIGNAL POLE	NO RIGHT TURN	1					
144	1232+36	182.4 LT	SIGNAL POLE	ONE WAY	1					
145	1232+36	182.4 LT	SIGNAL POLE	ONE WAY	1					
146	1232+16	167.3 LT	LIGHT POLE	SPEED LIMIT 30	1					
147	1232+16	167.3 LT	LIGHT POLE	(NO TRUCKS) OVER 5 TONS GROSS WEIGHT	1					

TYLIN INTERNATIONAL

NOTES

THE CONTRACTOR SHALL COORDINATE WITH THE CITY OF CHICAGO AND THE ENGINEER REGARDING THE RELOCATION OF EXISTING SIGNS.

ALL WORK ON THIS SCHEDULE IS GOVERNED BY ARTICLE 107.25, EXCEPT METAL POST

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
 F.A.I. 94 (DAN RYAN EXPRESSWAY)
 FRONTAGE ROAD EXISTING SIGN SCHEDULE
 SHEET 3 OF 6
 SCALE: NONE
 DATE: MARCH 25, 2005
 DRAWN BY: JJS
 CHECKED BY: MAG