

LOCATION (FIBERS ON WEST SIDE)

FIBER	027003.2	027002.4
1-2	S	S
3-4	S	S
5-6	T	T
7-8	S	S
9-10	S	S
11-12	S	S
13-14	S	S
15-16	S	S
17-18	T	T
19-20	S	S
21-22	S	S
23-24	S	S
25-26	S	S
27-28	S	S
29-30	S	S
31-32	S	S
33-34	S	S
35-36	S	S
37-72	S	S

LOCATION (FIBERS ON EAST SIDE)

FIBER	027001.1	027002.4	027003.2
1-2	-B-	S	S
3-4	-B-	S	S
5-6	T	T	E
7-8	-B-	S	S
9-10	-B-	S	S
11-12	-B-	S	S
13-14	-B-	S	S
15-16	-B-	S	S
17-18	T	T	E
19-20	-B-	S	S
21-22	-B-	S	S
23-24	-B-	S	S
25-26	-B-	S	S
27-28	-B-	S	S
29-30	-B-	S	S
31-32	-B-	S	S
33-34	-B-	S	S
35-36	-B-	S	S
37-72	-B-	S	S

INSURE CONTINUITY OF 17-18 THRU 270MP04.5 AND 270MP05.9 TO 255MP30.9 WITH SPLICES AS NEEDED.

TOTAL SPLICES=146
TOTAL TERMINATIONS=18

T=TERMINATE
S=SPLICE FIBER
-UC--UNCUT FIBER RUN
-B--BARE (UNUSED)
E= EXISTING TERMINATED FIBER

LOCATION	LAYER 2 SWITCH	SFP-GE-L	SFP-GE-Z	WIRED COMMUNICATION DATA CONVERTOR	DIGITAL ENCODER	DIGITAL DECODER	ETHERNET MODEM
MP027000.5 JB(EX)							1
MP027001.1 JB				1			1
MP027001.1 CABINET (REL)	1	1	1		3		8
MP027002.0 JB							
MP027001.7 JB							1
MP027002.4 CABINET	1	2		1	1		
MP027003.2 CABINET(EX)							
MP025530.9 CABINET (EX)			1				
TMC						4	
TOTALS:	2	3	2	2	4	4	6

SFP-GE-L = SINGLE-MODE FIBER-OPTIC LINK SPANS OF UP TO 10 KM
SFP-GE-Z = SINGLE-MODE FIBER-OPTIC LINK SPANS OF UP TO APPROXIMATELY 70 KM IN LENGTH

FILE NAME =	USER NAME = prestonne	DESIGNED - ---	REVISED - ---	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	TERMINATION-SPLICES TOTALS & SWITCH SCHEDULE			F.A.I. RATE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
c:\pe_work\pwidot\prestonne\dms64842\0876e91-sht-11splan.dgn	DRAWN - ---	REVISED - ---	270					60-1B-1	MADISON	712	364	
PLOT SCALE = 50,0000 ' / IN.	CHECKED - ---	REVISED - ---	SCALE: _____ SHEET NO. ___ OF ___ SHEETS STA. _____ TO STA. _____			FED. ROAD DIST. NO. _____ ILLINOIS FED. AID PROJECT						
PLOT DATE = 3/14/2011	DATE - -----	REVISED - ---				CONTRACT NO. 76A91						