

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

ROUTE NO.	SECTION	COUNTY	SHEET	SHEET NO.
FAP 869	*	SALINE	71	46
FED. ROAD DIST. NO.				ILLINOIS
CONTRACT NO. 98999				FED. AID PROJECT

SHEET NO. 17  
17 SHEETS

HOLCOMB FOUNDATION ENGINEERING INC. P.O. Box 88 618-529-5262 Carbondale, Il. 62903 618-457-8991 fax																																																																																																																																																																																																																																																																					
Bridge Foundation Boring Log																																																																																																																																																																																																																																																																					
Project: H-07079 Bridge over West Harrisburg Drainage Ditch Date: 4/4/07 Section: SR #174 Station: 1649+25 Route: SB 143 Bored by: J. Carter County: Saline Checked By: J. Holcomb																																																																																																																																																																																																																																																																					
Boring No: 1 Station: 1648+48 Offset: 48.5 LT																																																																																																																																																																																																																																																																					
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">Elevation</th> <th rowspan="2">N</th> <th rowspan="2">Cu</th> <th rowspan="2">sf</th> <th colspan="2">Surface Water Elev.</th> <th rowspan="2">Elevation</th> <th rowspan="2">N</th> <th rowspan="2">Cu</th> <th rowspan="2">sf</th> </tr> <tr> <th>During Drilling</th> <th>Upon Completion</th> </tr> </thead> <tbody> <tr> <td>362.96</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     4" Topsoil                      Gray Mottled Brown CLAY (A-7-6)                 </td> </tr> <tr> <td></td> <td>5</td> <td>1.99</td> <td>29</td> <td></td> <td></td> <td>338.96</td> <td>60</td> <td>76</td> <td>2.15</td> </tr> <tr> <td colspan="10">                     Brown Mottled Gray SANDSTONE                      Rock Core 24.5-39.5'                      RQD 24.5-34.5' = 85.8%                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      356.96                 </td> </tr> <tr> <td colspan="10">                     Gray Mottled Brown CLAY (A-7-6) with sand and pebbles                 </td> </tr> <tr> <td></td> <td>10</td> <td>1.95</td> <td>27</td> <td></td> <td></td> <td>332.96</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Gray Mottled Brown SANDSTONE                 </td> </tr> <tr> <td></td> <td>9</td> <td>1.78</td> <td>27</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>12</td> <td>2.55</td> <td>25</td> <td></td> <td></td> <td>328.46</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Gray SANDSTONE                      RQD 34.5-39.5' = 80.8%                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      349.46                 </td> </tr> <tr> <td colspan="10">                     Brown Mottled Gray CLAY (A-7-6) with sand and pebbles                 </td> </tr> <tr> <td></td> <td>11</td> <td>3.45</td> <td>22</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      323.46                 </td> </tr> <tr> <td colspan="10">                     End of Boring @ -39.5'                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>12</td> <td>1.78</td> <td>23</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      341.96                 </td> </tr> <tr> <td colspan="10">                     Gray Mottled Brown Weathered SANDSTONE                 </td> </tr> <tr> <td></td> <td>30</td> <td>2.15</td> <td>13</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>										Elevation	N	Cu	sf	Surface Water Elev.		Elevation	N	Cu	sf	During Drilling	Upon Completion	362.96	0									4" Topsoil Gray Mottled Brown CLAY (A-7-6)											5	1.99	29			338.96	60	76	2.15	Brown Mottled Gray SANDSTONE Rock Core 24.5-39.5' RQD 24.5-34.5' = 85.8%																				Shelby Tube 356.96										Gray Mottled Brown CLAY (A-7-6) with sand and pebbles											10	1.95	27			332.96				Gray Mottled Brown SANDSTONE											9	1.78	27								12	2.55	25			328.46				Gray SANDSTONE RQD 34.5-39.5' = 80.8%																				Shelby Tube 349.46										Brown Mottled Gray CLAY (A-7-6) with sand and pebbles											11	3.45	22							Shelby Tube 323.46										End of Boring @ -39.5'																					12	1.78	23																	Shelby Tube 341.96										Gray Mottled Brown Weathered SANDSTONE											30	2.15	13						
Elevation	N	Cu	sf	Surface Water Elev.		Elevation	N	Cu	sf																																																																																																																																																																																																																																																												
				During Drilling	Upon Completion																																																																																																																																																																																																																																																																
362.96	0																																																																																																																																																																																																																																																																				
4" Topsoil Gray Mottled Brown CLAY (A-7-6)																																																																																																																																																																																																																																																																					
	5	1.99	29			338.96	60	76	2.15																																																																																																																																																																																																																																																												
Brown Mottled Gray SANDSTONE Rock Core 24.5-39.5' RQD 24.5-34.5' = 85.8%																																																																																																																																																																																																																																																																					
Shelby Tube 356.96																																																																																																																																																																																																																																																																					
Gray Mottled Brown CLAY (A-7-6) with sand and pebbles																																																																																																																																																																																																																																																																					
	10	1.95	27			332.96																																																																																																																																																																																																																																																															
Gray Mottled Brown SANDSTONE																																																																																																																																																																																																																																																																					
	9	1.78	27																																																																																																																																																																																																																																																																		
	12	2.55	25			328.46																																																																																																																																																																																																																																																															
Gray SANDSTONE RQD 34.5-39.5' = 80.8%																																																																																																																																																																																																																																																																					
Shelby Tube 349.46																																																																																																																																																																																																																																																																					
Brown Mottled Gray CLAY (A-7-6) with sand and pebbles																																																																																																																																																																																																																																																																					
	11	3.45	22																																																																																																																																																																																																																																																																		
Shelby Tube 323.46																																																																																																																																																																																																																																																																					
End of Boring @ -39.5'																																																																																																																																																																																																																																																																					
	12	1.78	23																																																																																																																																																																																																																																																																		
Shelby Tube 341.96																																																																																																																																																																																																																																																																					
Gray Mottled Brown Weathered SANDSTONE																																																																																																																																																																																																																																																																					
	30	2.15	13																																																																																																																																																																																																																																																																		
N = Standard Penetration Test Blows per foot to drive 2" O.D. Split Spoon Sampler 12" with a 140 lbs. hammer falling 30" Qu - Unconfined Compressive Strength in tons/sq.ft. w - Water Content - percentage of oven dry weight - % B = Bulge Failure S = Shear Failure E = Estimated Value P = Penetrometer																																																																																																																																																																																																																																																																					

HOLCOMB FOUNDATION ENGINEERING INC. P.O. Box 88 618-529-5262 Carbondale, Il. 62903 618-457-8991 fax																																																																																																																																																																																																																																																																															
Bridge Foundation Boring Log																																																																																																																																																																																																																																																																															
Project: H-07079 Bridge over West Harrisburg Drainage Ditch Date: 4/4/07 Section: SR #174 Station: 1649+25 Route: SB 143 Bored by: J. Carter County: Saline Checked By: J. Holcomb																																																																																																																																																																																																																																																																															
Boring No: 2 Station: 1649+85 Offset: 34.5 RT																																																																																																																																																																																																																																																																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th rowspan="2">Elevation</th> <th rowspan="2">N</th> <th rowspan="2">Cu</th> <th rowspan="2">sf</th> <th colspan="2">Surface Water Elev.</th> <th rowspan="2">Elevation</th> <th rowspan="2">N</th> <th rowspan="2">Cu</th> <th rowspan="2">sf</th> </tr> <tr> <th>During Drilling</th> <th>Upon Completion</th> </tr> </thead> <tbody> <tr> <td>364.82</td> <td>0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     4" Topsoil                      Gray Mottled Brown CLAY (A-7-6) with sand and cinders                 </td> </tr> <tr> <td></td> <td>29</td> <td>0.69</td> <td>18</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Rock Core 25-40'                      RQD 25-35' = 71.2%                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      361.32                 </td> </tr> <tr> <td colspan="10">                     Gray Mottled Brown CLAY (A-7-6) with sand and pebbles                 </td> </tr> <tr> <td></td> <td>9</td> <td>2.85</td> <td>24</td> <td></td> <td></td> <td>337.32</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Gray Sandy SHALE                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      335.82                 </td> </tr> <tr> <td colspan="10">                     Gray Mottled Brown SANDSTONE                 </td> </tr> <tr> <td></td> <td>7</td> <td>1.38</td> <td>29</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>8</td> <td>1.95</td> <td>20</td> <td></td> <td></td> <td>328.82</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Gray Sandy SHALE                      RQD 35-40' = 86.3%                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      348.82                 </td> </tr> <tr> <td colspan="10">                     Brown Mottled Gray CLAY (A-7-6) with fine sand                 </td> </tr> <tr> <td></td> <td>12</td> <td>3.15</td> <td>25</td> <td></td> <td></td> <td>324.82</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     End of Boring @ -40.0'                 </td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>11</td> <td>1.85</td> <td>27</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="10">                     Shelby Tube                      342.82                 </td> </tr> </tbody> </table>										Elevation	N	Cu	sf	Surface Water Elev.		Elevation	N	Cu	sf	During Drilling	Upon Completion	364.82	0									4" Topsoil Gray Mottled Brown CLAY (A-7-6) with sand and cinders											29	0.69	18							Rock Core 25-40' RQD 25-35' = 71.2%																				Shelby Tube 361.32										Gray Mottled Brown CLAY (A-7-6) with sand and pebbles											9	2.85	24			337.32				Gray Sandy SHALE																				Shelby Tube 335.82										Gray Mottled Brown SANDSTONE											7	1.38	29																		8	1.95	20			328.82				Gray Sandy SHALE RQD 35-40' = 86.3%																				Shelby Tube 348.82										Brown Mottled Gray CLAY (A-7-6) with fine sand											12	3.15	25			324.82				End of Boring @ -40.0'																					11	1.85	27																	Shelby Tube 342.82									
Elevation	N	Cu	sf	Surface Water Elev.		Elevation	N	Cu	sf																																																																																																																																																																																																																																																																						
				During Drilling	Upon Completion																																																																																																																																																																																																																																																																										
364.82	0																																																																																																																																																																																																																																																																														
4" Topsoil Gray Mottled Brown CLAY (A-7-6) with sand and cinders																																																																																																																																																																																																																																																																															
	29	0.69	18																																																																																																																																																																																																																																																																												
Rock Core 25-40' RQD 25-35' = 71.2%																																																																																																																																																																																																																																																																															
Shelby Tube 361.32																																																																																																																																																																																																																																																																															
Gray Mottled Brown CLAY (A-7-6) with sand and pebbles																																																																																																																																																																																																																																																																															
	9	2.85	24			337.32																																																																																																																																																																																																																																																																									
Gray Sandy SHALE																																																																																																																																																																																																																																																																															
Shelby Tube 335.82																																																																																																																																																																																																																																																																															
Gray Mottled Brown SANDSTONE																																																																																																																																																																																																																																																																															
	7	1.38	29																																																																																																																																																																																																																																																																												
	8	1.95	20			328.82																																																																																																																																																																																																																																																																									
Gray Sandy SHALE RQD 35-40' = 86.3%																																																																																																																																																																																																																																																																															
Shelby Tube 348.82																																																																																																																																																																																																																																																																															
Brown Mottled Gray CLAY (A-7-6) with fine sand																																																																																																																																																																																																																																																																															
	12	3.15	25			324.82																																																																																																																																																																																																																																																																									
End of Boring @ -40.0'																																																																																																																																																																																																																																																																															
	11	1.85	27																																																																																																																																																																																																																																																																												
Shelby Tube 342.82																																																																																																																																																																																																																																																																															
N = Standard Penetration Test Blows per foot to drive 2" O.D. Split Spoon Sampler 12" with a 140 lbs. hammer falling 30" Qu - Unconfined Compressive Strength in tons/sq.ft. w - Water Content - percentage of oven dry weight - % B = Bulge Failure S = Shear Failure E = Estimated Value P = Penetrometer																																																																																																																																																																																																																																																																															

**ESCA**  
CONSULTANTS, INC.

DESIGNED BY:	FMA	2/08
DRAWN BY:	DWH	2/08
CHECKED BY:	RDP	2/08
APPROVED BY:	RDP	3/08

**BORING LOGS**  
**IL 34 OVER**  
**WEST HARRISBURG DRAINAGE DITCH**  
**FAP ROUTE 869 - SECTION (105A)B-1**  
**SALINE COUNTY**  
**STATION 1649+21.50**  
**STRUCTURE NO. 083-0066**