

CLAUDE H. HURLEY COMPANY 479 SPRING ROAD ELMHURST, ILLINOIS 60120
BORING LOG
 PROJECT NO. 1-644 BORING NO. SB-5
 PROJECT ARDMORE AVENUE OVERHEAD HIGHWAY BRIDGE
 LOCATION BRIDGE 6+48 47'L ARDMORE AVENUE VILLA PARK, ILLINOIS
 STRUCTURE STATION OFFSET STREET CITY STATE
 DRILLING CONTRACTOR TEST-COR, INC.
 DATE OF DRILLING: STARTED 10-12-76 COMPLETED 10-12-76 SURFACE ELEVATION 695.4
 DRILLED BY D. JEDLIKA LOGGED BY K. SWANSON

Elev	CLASSIFICATION	Depth	N bpf	Cu tpf	W %	Td pcf	GROUNDWATER DATA			DRILLING METHOD	
							DATE	DEPTH	HOUR	RIG TYPE	DEPTH
							DD	10-12	13.5	-	AUGER TYPE-DEPTH 6" HSA
							WC	10-12	14.5	0	CASING TYPE-DEPTH
								10-13	12.5	1d	SAMPLER TYPE-SS
		17	-	16	-						
	BR CLAY, A-7-6 (FILL)	5	12	-	21	-					
688.4											
	BLK & BR CLAY, A-7-6 (FILL)		13	-	19	-					
685.9											
	BR CLAY, A-6 (GLACIAL TILL)	10	13	5.0	20	-					
681.9											
	GR SAND, A-2-4 (GLACIAL OUTWASH)	15	22	-	19	-					
677.9											
	GR CLAY, A-6 (GLACIAL TILL)	20	15	4.1	15	-					
		15	2.8	16	-	-					

SOIL BORING LOG SB-5
 STRUCTURE NO. 022-6930

V3 Companies of Illinois Ltd.
 7325 Janes Avenue
 Woodridge, IL 60517
 830.724.9200 phone
 830.724.9202 fax
 www.v3co.com

CLAUDE H. HURLEY COMPANY 479 SPRING ROAD ELMHURST, ILLINOIS 60120
BORING LOG
 PROJECT NO. 1-644 BORING NO. SB-7
 PROJECT ARDMORE AVENUE OVERHEAD HIGHWAY BRIDGE
 LOCATION BRIDGE 6+82 35'L ARDMORE AVENUE VILLA PARK, ILLINOIS
 STRUCTURE STATION OFFSET STREET CITY STATE
 DRILLING CONTRACTOR TEST-COR, INC.
 DATE OF DRILLING: STARTED 10-6-76 COMPLETED 10-6-76 SURFACE ELEVATION 691.6
 DRILLED BY D. JEDLIKA LOGGED BY K. SWANSON

Elev	CLASSIFICATION	Depth	N bpf	Cu tpf	W %	Td pcf	GROUNDWATER DATA			DRILLING METHOD	
							DATE	DEPTH	HOUR	RIG TYPE	DEPTH
							DD	10-6	9.5	-	AUGER TYPE-DEPTH 6" HSA
							WC	10-6	9.5	0	CASING TYPE-DEPTH
								10-7	8.7	1d	SAMPLER TYPE-AU-SS
		16	3.0	13	-	-					
	BR CLAY, A-7-6 (FILL)										
687.1											
	GR CLAY, A-6 (GLACIAL TILL)	5	17	3.0	15	-					
		16	3.0	13	-	-					
682.1											
	GR CLAY, A-6 (GLACIAL TILL)										
		18	3.2	20	-	-					
682.1											
	GR SAND, A-2-4 (GLACIAL OUTWASH)	10	23	-	19	-					
679.6											
		13	4.2	13	-	-					
		13	4.3	10	-	-					
	GR CLAY, A-6 (GLACIAL TILL)	17	2.8	16	-	-					
		20	16	2.5	17	-					
		22	3.1	18	-	-					

SOIL BORING LOG SB-7
 STRUCTURE NO. 022-6930

SHEET NO. 27	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	2651	07-00083-00-BR	DUPAGE	50	41
29 SHEETS	CONTRACT NO. 63601				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT					