

NOTES:

1. ALL ROADWAYS AND ALL LANES WITHIN THE PROJECT LIMITS SHALL REMAIN OPEN TO TRAFFIC DURING CONSTRUCTION WITH THE EXCEPTION OF SHORT DURATION CLOSURES ON EX. ST. CLAIR AVE. AS DIRECTED BY THE ENGINEER.
2. THE CONTRACTOR SHALL PROVIDE ALL SIGNS, BARRICADES, DRUMS AND NECESSARY TRAFFIC CONTROL DEVICES AS SHOWN ON THE PLANS OR AS DIRECTED BY THE ENGINEER. ALL TRAFFIC CONTROL DEVICES SHALL BE INSTALLED TO THE SATISFACTION OF THE ENGINEER PRIOR TO THE START OF CONSTRUCTION ACTIVITIES. THE CONTRACTOR SHALL COORDINATE THE MAINTENANCE OF TRAFFIC WITH THE ADJACENT CONTRACTS.
3. PERMANENT FENCE CAN BE CONSTRUCTED AT LOCATIONS THAT WILL NOT CONFLICT WITH CONSTRUCTION ACTIVITIES, AND PER THE APPROVAL OF THE ENGINEER. THE PERMANENT FENCE SHALL ONLY BE PAID FOR ONCE, AND ANY DAMAGE TO THE PERMANENT FENCE SHALL BE REPLACED BY THE CONTRACTOR AT NO ADDITIONAL COST TO THE CONTRACT.
4. RESTRICTIONS ON WORK ZONE ACCESS PER SPECIAL PROVISION FOR COORDINATION WITH ADJACENT AND/OR OVERLAPPING CONTRACTS.

SUGGESTED CONSTRUCTION STAGING

1. CONTRACTOR SHALL ONLY PERFORM THE WORK ITEMS IN WORK ZONE AREAS PERMITTED PER SPECIAL PROVISION FOR COORDINATION WITH ADJACENT AND/OR OVERLAPPING CONTRACTS
2. PLACEMENT OF EROSION CONTROL DEVICES (ONGOING AS REQUIRED)
3. PERFORM TREE REMOVAL, PAVEMENT REMOVAL, CONCRETE REMOVAL, DEBRIS REMOVAL, STORM SEWER REMOVAL, CLEARING, AND TOPSOIL REMOVAL.
4. BEGIN CONSTRUCTION OF SOUTH ABUTMENT STRUCTURE 082-0329, INCLUDING WICK DRAINS, DRAINAGE, EMBANKMENT.
5. WHEN I-70 CORRIDOR ROW WORK ZONE BECOMES AVAILABLE, BEGIN WORK ON REMAINDER OF RELOCATED IL ROUTE 3 BRIDGES AND GROUND IMPROVEMENTS FOR MSE WALL AND RAMPS A & B.
6. COMPLETE RELOCATED IL ROUTE 3 BRIDGES, DRAINAGE, EMBANKMENTS, AND RETAINING WALLS.
7. COMPLETE PAVING OF RAMPS A & B, RELOCATED IL ROUTE 3 AND OTHER ROADWAY APPURTENANCES.
8. COMPLETE LANDSCAPING AND FENCE ITEMS.

\\FS-0044\HW\VALT.D-TRANS.07\2202\2006\08\CVIL\CAD\99 ALL CONTRACTS\CNN\SHEETS CONTRACT 10\08CONN-10-SHT-STAGE.DGN
 BONDHLDJ

FILE NAME =	USER NAME = #USER#	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION RELOCATED ILLINOIS ROUTE 3	PROPOSED I-70 SUGGESTED STAGING, MAINTENANCE OF TRAFFIC STAGING NOTES	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
#FILE#		DRAWN -	REVISED -			998	82-2-1HVB-1	ST. CLAIR	345	46	
PLOT SCALE = #SCALE#		CHECKED -	REVISED -			CONTRACT NO. 76D05					
PLOT DATE = #DATE#		DATE - 05/13/11	REVISED -			FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT					
				SCALE:		SHEET NO. 1 OF 5 SHEETS		STA. TO STA.			

