

M3-3-3618  
M1-5-4536  
M6-3-3021

**SOUTH**  
**ILLINOIS**  
**171**  
↑

BACK-TO-BACK

**KEEP**  
**OFF**  
**MEDIAN**  
**KEEP**  
**OFF**  
**MEDIAN**

W1-4AL(O)-48



0' 25' 50' 100'  
SCALE: 1"= 50'

EXIST ROW

20+00

25+00

MATCH LINE STA 82+00

MATCH LINE STA 96+00

TEMPORARY PAVEMENT MARKING  
PLACED IN PREVIOUS STAGE

86+19.16  
34.00' RT

87+21.67  
22.55' RT

**END**  
**WORK**  
**ZONE**  
**SPEED**  
**LIMIT**  
G20-1103(O)-3660

**EXPY ENDS 1/2 MILE**

**ILLINOIS**  
**171**  
**NORTH**

1st Ave

47th St

**LEGEND**

- WORK AREA
- TEMPORARY PAVEMENT PLACED PREVIOUS STAGE
- TEMPORARY PAVEMENT PLACED THIS STAGE
- FLASHING ARROW BOARD
- TRAFFIC LANE
- TYPE III BARRICADES
- TEMPORARY SIGN
- TEMPORARY CONCRETE BARRIER
- IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE), TEST LEVEL 3
- DRUMS w/ STEADY BURN MONODIRECTIONAL LIGHTS @ 50' CENTERS (TYP.) @ 25' CENTERS ON CURVES @ 20' CENTERS ON TAPERS
- DRUMS w/ STEADY BURN MONODIRECTIONAL LIGHTS @ 20' CENTERS ON TAPERS
- ① EPOXY PAVEMENT MARKING - LETTERS AND SYMBOLS (WHITE)
- ② EPOXY PAVEMENT MARKING - 4 INCH (WHITE)
- ③ EPOXY PAVEMENT MARKING - 4 INCH (YELLOW)
- ④ EPOXY PAVEMENT MARKING - 6 INCH (WHITE) w/ TEMPORARY RAISED REFLECTIVE PAVEMENT MARKER
- ④a EPOXY PAVEMENT MARKING - 6 INCH (WHITE) (2' DASH, 6' SKIP)
- ⑤ EPOXY PAVEMENT MARKING - 12 INCH (WHITE)
- ⑥ EPOXY PAVEMENT MARKING - 12 INCH (YELLOW)
- ⑦ EPOXY PAVEMENT MARKING - 24 INCH (WHITE)
- ⑧ WET REFLECTIVE TEMPORARY TAPE - 4 INCH (WHITE)
- ⑨ WET REFLECTIVE TEMPORARY TAPE - 4 INCH (YELLOW)

FILE NAME =	DESIGNED - AAA	REVISED -
...\\D160J16-sht-IL171-Mot-Stlc-SB-07.dgn	DRAWN - TMB	REVISED -
USER NAME = aelessy	CHECKED - JMM	REVISED -
PLOT DATE = 8/20/2014	DATE - 6/23/2014	REVISED -



**STATE OF ILLINOIS**  
**DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC**  
**STAGE 1C**

SCALE: 1"=50' SHEET 47 OF 50 SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
372/373	2013-038B-R	COOK	821	108
CONTRACT NO. 60J16				
ILLINOIS FED. AID PROJECT				