

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
22	135W-2; RS-5	FULTON	282	32
STA.		TO STA.		
FED. ROAD DIST. NO. 4   ILLINOIS   FED. AID PROJECT				

STORM SEWER INLETS TABLE (1 OF 3)

STR NUM	LOCATION	CAST ELEV.	FLOW LINE NORTH	FLOW LINE SOUTH	FLOW LINE EAST	FLOW LINE WEST	MANHOLES	MANHOLES	MANHOLES	MANHOLES	INLET-MANHOLE	INLET-MANHOLE	INLET-MANHOLE	INLET-MANHOLE	INLETS	INLETS	INLETS	INLETS	INLETS	INLETS	FRAMES AND GRATES INLET G-1			
							TYPE A 4' DIAMETER TYPE 1 FRAME CLOSED LID	TYPE A 4' DIAMETER TYPE 8 GRATE	TYPE A 5' DIAMETER TYPE 1 FRAME CLOSED LID	TYPE A 5' DIAMETER TYPE 8 GRATE	TYPE G-1 4' DIAMETER	TYPE G-1 4' DIAMETER (SPECIAL)	TYPE G-1 5' DIAMETER (SPECIAL)	TYPE G-1 5' DIAMETER DOUBLE (SPECIAL)	TYPE A TYPE 8 GRATE	TYPE A TYPE 11V FRAME AND GRATE	TYPE B TYPE 8 GRATE	TYPE G-1	TYPE G-1 SPECIAL	TYPE G-1 DOUBLE (SPECIAL)	VANE R	VANE L	DIAG	
							EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	EACH	
----	190+96 56.6' LT	677.66	668.70	672.63	----	----							1											1
----	200+15 38.2' LT	682.20	679.99	679.99	----	----													1					
----	202+12 37.0' RT	683.75	681.25	681.25	----	----													1					
----	225+59 69.9' LT	662.40	----	----	----	658.81				1														
----	237+21 75.6' RT	662.60	----	----	660.38	659.95				1														
101	237+26 50.1' LT	672.38	----	669.94	----	667.98				1														
102	237+83 45.8' LT	673.16	670.46	670.72	----	----		1																
103	239+18 47.6' LT	678.45	672.01	675.12	----	----													1					1
104	239+46 53.4' LT	678.31	675.29	675.29	----	----				1														1
105	240+00 24.0' LT	679.18	675.61	675.84	----	----					1													1
106	240+77 24.0' LT	679.30	----	676.28	----	----														1				1
202	242+44 55.9' RT	679.53	676.51	676.51	----	----				1														1
203	242+96 36.7' RT	680.14	676.23	676.23	----	----	1																	
204	245+19' 32.9' RT	678.33	674.90	674.90	----	----				1														1
205	245+61 32.9' RT	678.08	674.69	674.03	----	----				1														1
206	246+39 37.6' RT	675.70	673.26	673.26	----	----														1				
207	242+83 36.9' LT	677.62	----	675.18	----	----								1										
208	243+75 37.5' LT	677.11	674.64	674.64	----	674.64														1				
209	243+75 24.0' LT	679.01	----	----	674.84	----																		1
210	245+67 38.4' LT	676.15	673.50	673.50	-----	673.50														1				
211	245+67 24.0' LT	678.15	----	----	673.70	----																		1
212	246+17 62.9' LT	676.27	673.20	673.20	----	----					1													1
213	247+25 35.9' LT	675.36	672.53	672.53	----	----														1				
214	248+07 24.0' RT	676.71	672.27	672.27	----	----					1													1
215	248+96 37.4' RT	674.42	671.75	671.75	----	----				1										1				1
216	249+19 59.9' RT	675.24	671.61	671.61	----	----				1														1
217	249+46 59.9' RT	675.22	671.43	----	671.43	----	1																	
218	249+63 33.5' RT	676.02	----	671.29	----	671.29																		
219	250+73 35.9' RT	674.30	----	----	670.73	----									1									
220	250+73 24.0' RT	675.01	670.66	670.66	----	670.66						1												1
221	252+85 24.0' RT	674.12	669.43	668.19	668.58	----																		2
222	253+83 24.0' RT	674.36	667.64	670.79	----	666.08						1												1
223	248+83 57.5' LT	674.14	----	----	----	671.70									1									
224	248+83 35.0' LT	674.67	671.59	671.58	671.58	672.23		1																
225	248+83 24.0' LT	676.19	----	----	672.35	----														1				1
226	250+83 34.5' LT	674.33	670.40	670.40	----	----		1																
227	251+00 29.8' LT	674.57	670.31	670.31	----	----				1														1
228	251+53 29.4' LT	674.65	670.01	670.01	----	----				1														1
229	252+85 24.0' LT	674.12	669.26	668.88	----	668.88																		2
SUBTOTAL (THIS PAGE)							2	3	0	3	8	3	3	2	3	0	7	1	4	0	5	5	13	

PLOT DATE = 8/10/2000  
 FILE NAME = c:\pva\mca\17\Benton\general\ldp  
 PLOT SCALE = 1/8"=1'-0"  
 USER NAME = hndk1000e

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION
NAME	DATE	
		Schedule of Quantities

SCALE: VERT. \_\_\_\_\_  
 HORIZ. \_\_\_\_\_  
 DATE \_\_\_\_\_

DRAWN BY \_\_\_\_\_  
 CHECKED BY \_\_\_\_\_