

PAVEMENT MARKING SCHEDULE

LANE	STATION	STATION	COMMENT	SHORT TERM PAVT MKING (FOOT)	TEMP PVT MK LINE 4 (FOOT)	WORK ZONE PAVT MK REM (SQ FT)	PREF PL PM TB LINE 6 (FOOT)	MOD URETH PM LINE 4 (FOOT)	RAISED REFL PAVT MKR (EACH)	RAISED REF PVT MKR BR (EACH)	PAVT MARKING REMOVAL (SQ FT)	PAVT MARK TAPE T4 4 (FOOT)	GRV RCSD PVT MRKG 5 (FOOT)	GRV RCSD PVT MRKG 7 (FOOT)
I-80														
EB	384+50	406+00	CL FROM STAGE 1	215							269			
EB	381+00	384+50	CL FROM STAGE 2	35							44			
EB	406+00	442+00	CL FROM STAGE 2	360							450			
EB	404+50	444+75	INSIDE EDGE LINE FROM STAGE 2	161							1342			
EB	408+50	440+25	OUTSIDE EDGE LINE FROM STAGE 2	127							1058			
EB	381+00	442+00	CL DASHES		1525		1525		154					1525
EB	408+50	440+25	OUTSIDE EDGE LINE		3175			3175						
EB	408+50	428+55	OUTSIDE EDGE LINE										2005	
EB	404+50	444+75	INSIDE EDGE LINE		4025			4025						
EB	404+50	428+30	INSIDE EDGE LINE										2380	
EB	422+20	424+00	DEVIL'S SLOUGH							6				
EB	425+64	428+42	HENNEPIN CANAL							8				
I-80														
WB	404+50	445+00	INSIDE EDGE LINE FROM STAGE 1	162							1350			
WB	408+00	458+25	CL FROM STAGE 1	503							628			
WB	409+00	440+50	OUTSIDE EDGE LINE FROM STAGE 1	126							1050			
WB	458+25	465+00	CL FROM STAGE 2	27							84			
WB	408+00	465+00	CL DASHES		1425		1425		144					1425
WB	404+50	445+00	OUTSIDE EDGE LINE		4050			4050						
WB	404+50	427+40	OUTSIDE EDGE LINE										2290	
WB	409+00	440+50	INSIDE EDGE LINE		3150			3150						
WB	409+00	427+64	INSIDE EDGE LINE										1864	
WB	422+29	424+10	DEVIL'S SLOUGH							6				
WB	424+74	427+52	HENNEPIN CANAL							8				
STAGE 1 - I-80														
EB	384+55	444+56	OUTSIDE EDGE LINE			2000						6001		
EB	394+55	444+56	INSIDE EDGE LINE			1667						5001		
WB	407+47	458+24	INSIDE EDGE LINE			1692						5077		
WB	409+02	450+44	OUTSIDE EDGE LINE			1381						4142		
STAGE 2 - I-80														
EB	391+08	440+19	OUTSIDE EDGE LINE			1637						4911		
EB	381+08	441+76	INSIDE EDGE LINE			2023						6068		
WB	404+60	454+75	INSIDE EDGE LINE			1672						5015		
WB	404+60	459+47	OUTSIDE EDGE LINE			1829						5487		
TOTAL				1, 716	17, 350	13, 901	2, 950	14, 400	298	28	6, 275	41, 702	8, 539	2, 950