



**LANE CLOSURE DETAIL NOTES:**

1. ALL WORK TO FURNISH, ERECT, MAINTAIN AND REMOVE ALL TRAFFIC CONTROL DEVICES SHOWN IN THE LANE CLOSURE DETAILS SHALL BE INCLUDED IN THE COST OF THE PAY ITEM FOR "TRAFFIC CONTROL AND PROTECTION, (SPECIAL)".
2. FOUR WEEKS PRIOR TO ANY LANE CLOSURES THE CONTRACTOR SHALL NOTIFY THE ENGINEER.
3. LOCATION OF TRAFFIC CONTROL DEVICES TO BE ADJUSTED TO FIT FIELD CONDITIONS AS DIRECTED BY THE ENGINEER
4. TOPOGRAPHICAL DATA IS APPROXIMATE ONLY AND NOT TO BE USED FOR DESIGN. SOME OVERHEAD BRIDGES OMITTED FROM TOPO FOR CLARITY.
5. SEE DETOUR SIGNING PLAN FOR SUPPLEMENTAL PLACEMENT OF TYPE III BARRICADES.
6. EXISTING REGULATORY SPEED LIMIT SIGNING SHALL BE LEFT UNALTERED THROUGHOUT THE DURATION OF THE LANE CLOSURES.

**LEGEND**

- ⊠ EXISTING GREENBOARD SIGN TO BE MODIFIED (SEE "TEMPORARY GREENBOARD MODIFICATIONS" SCHEDULES, SHEETS 2 & 3 OF 21.)
- ▨ WORK AREA
- ⊥ SIGN
- ⊥ TYPE II BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- DRUM WITH STEADY BURN MONODIRECTIONAL LIGHT
- ⊥ TYPE III BARRICADE W/TYP A FLASHING LIGHTS
- EXISTING CONCRETE BARRIER
- TEMPORARY CONCRETE BARRIER
- ▬ TEMPORARY IMPACT ATTENUATOR
- ⇐ DIRECTION OF TRAFFIC
- - - EXISTING PAVEMENT MARKING
- TEMPORARY PAVEMENT MARKING

CITY OF EAST ST. LOUIS, ILLINOIS

FILE NAME *	USER NAME *	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>TRAFFIC CONTROL PROTECTION PLAN LANE CLOSURE DETAILS AND EXISTING SIGN MODIFICATION PLAN</b>		F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
es:\pwork\psidot\hayden\dm52153\0876	83-ah-tracing-lane_closures.dgn	DRAWN -	REVISED -		799	1BR, DRS-2	ST. CLAIR	156	18A		
	PLOT SCALE * 100.0000' / 1"	CHECKED -	REVISED -		SCALE: N.T.S.   SHEET NO. 13 OF 20 SHEETS   STA. _____ TO STA. _____		FED. ROAD DIST. NO.   ILLINOIS FED. AID PROJECT		<b>CONTRACT NO. 76803</b>		
	PLOT DATE * 9/26/2014	DATE -	REVISED -								