



- LEGEND**
- DETOUR ROUTE
  - ▨ WORK ZONE

- DETOUR NOTES**
1. THE CONTRACTOR MUST FURNISH, INSTALL, MAINTAIN AND REMOVE ALL TEMPORARY SIGN SUPPORTS. AFTER REMOVING THE SUPPORTS, THE CONTRACTOR MUST FILL HOLES (IF ANY) AND RESTORE THE GROUND TO ITS ORIGINAL CONDITION AND ELEVATION. THE COST OF PLACING GRAVEL, SOD OR SEED MUST BE INCLUDED IN THE UNIT BID PRICE FOR "TRAFFIC CONTROL & PROTECTION FOR TEMPORARY DETOUR."
  2. ALL SIGNS, SUPPORTS AND POSITIONING MUST BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.
  3. SIGNING SHALL BE PLACED AT LOCATION THAT WILL BE COMPATIBLE WITH EXISTING SIGNING AND PER DISTRICT ONE DETAIL TC-21.
  4. ALL EXISTING SIGNS OR OTHER DETOUR SIGNS THAT CONFLICT WITH THE DETOUR MUST BE COVERED.

- DETOUR M1-7 2412
- EAST M3-2 (O) 2412
- 290 M1-1
- ↑ M6-3 2115

- DETOUR M1-7 2412
- EAST M3-2 (O) 2412
- 290 M1-1
- ↑ M6-3 2115

- DETOUR M1-7 2412
- EAST M3-2 (O) 2412
- 290 M1-1
- ↑ M6-3 2115

- DETOUR M1-7 2412
- EAST M3-3 (O) 2412
- 290 M1-1
- ↗ M5-2R 2115

- DETOUR M1-7 2412
- EAST M3-3 (O) 2412
- 290 M1-1
- ↘ M5-1R 2115

- DETOUR M1-7 2412
- EAST M3-3 (O) 2412
- 290 M1-1
- M6-1R 2115

- END DETOUR M4-8c (O) 2418
- EAST M3-2 (O) 2412
- 290 M1-1

FILE NAME =	DESIGNED - NMM	REVISED -
...\\ppp\abc_c1355_290_EB\20_201-290_02.dgn	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - JJT	REVISED -
PLD DATE = 11/13/2009	DATE - 10/16/09	REVISED -

**benesch**

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**DETOUR PLAN  
I-290 EB FROM LAKE ST EB**

SCALE: N.T.S. SHEET NO. 8 OF 115 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
*	22(1, 1-1, 2&3)RS-7	DUPAGE	546	112
*290,355		CONTRACT NO. 60G51		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		