



















**MOT LEGEND**

-  WORK ZONE
-  TEMPORARY PAVEMENT CONSTRUCTED IN PREVIOUS STAGING
-  TEMPORARY PAVEMENT TO BE CONSTRUCTED (SEE NOTE 1 BELOW)
-  COMPLETED PAVEMENT
-  ARROW BOARD
-  IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE, Z0030250), 18 BARRELS
-  IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE, Z0030250), 9 BARRELS
-  IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW, Z0030260)
-  DIRECTION OF TRAFFIC
-  TEMPORARY CONCRETE BARRIER (70400100)
-  CONSTRUCTION SIGN PER IDOT STANDARDS UNLESS NOTED
-  TYPE III BARRICADE WITH TWO (2) FLASHING LIGHTS
-  DRUM OR TYPE II BARRICADE
-  AMBER FLASHING LIGHT


**NOTE:**

1. FULL-DEPTH TEMPORARY PAVEMENT THICKNESS SHALL BE 12" OF HOT-MIX ASPHALT OR 10" OF PCC MEETING THE MIXTURE REQUIREMENTS AS SET FORTH IN THE HMA MIXTURE REQUIREMENTS TABLE ON SHEET 20

- (A) TEMPORARY PAVEMENT MARKING - LETTERS AND SYMBOLS (70300210) (SOLID WHITE)
- (B) TEMPORARY PAVEMENT MARKING - LINE 4" (70300220) (SOLID YELLOW) WITH TEMPORARY REFLECTIVE PAVEMENT MARKERS
- (C) TEMPORARY PAVEMENT MARKING - LINE 4" (70300220) (SOLID WHITE)
- (D) TEMPORARY PAVEMENT MARKING - LINE 4" (70300220) (SKIP-DASH, WHITE, 10' DASH, 30' SKIP)
- (E) TEMPORARY PAVEMENT MARKING - LINE 6" (70300220) (SKIP-DASH, WHITE, 2' DASH, 6' SKIP)
- (F) TEMPORARY PAVEMENT MARKING - LINE 4" (70300220) (DOUBLE SOLID YELLOW - 11" C-C SPACING) WITH TEMPORARY REFLECTIVE PAVEMENT MARKERS
- (G) TEMPORARY PAVEMENT MARKING - LINE 6" (70300240) (SOLID WHITE) WITH TEMPORARY REFLECTIVE PAVEMENT MARKERS
- (H) TEMPORARY PAVEMENT MARKING - LINE 12" (70300260) (SOLID WHITE)
- (I) TEMPORARY PAVEMENT MARKING - LINE 24" (70300280) (SOLID WHITE)
- (J) TEMPORARY PAVEMENT MARKING - LINE 4" (70300220) (SKIP-DASH, YELLOW, 10' DASH, 30' SKIP) WITH TEMPORARY REFLECTIVE PAVEMENT MARKERS
- (K) TEMPORARY PAVEMENT MARKING - LINE 12" (70300260) (SOLID YELLOW)
- (L) TEMPORARY PAVEMENT MARKING - LINE 4" (70300220) (SKIP-DASH, YELLOW, 2' DASH, 6' SKIP)
- (M) TEMPORARY PAVEMENT MARKING - LINE 6" (70300240) (SKIP-DASH, WHITE, 3' DASH, 9' SKIP)

- ①  R8-8 24" X 30"
- ②  R10-11a 24" X 30"
- ③  R10-6a 36" X 42"
- ④  W10-1  
W10-15P



USER NAME : user	DESIGNED - JJS	REVISED -  12-28-2012 BJJ
	DRAWN - ML	REVISED -
PLOT SCALE : #SCALE#	CHECKED - LQP	REVISED -
PLOT DATE : 12/28/2012	DATE - 11-02-2012	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC  
LEGENDS AND NOTES**

SCALE: NTS SHEET NO. 5 OF 29 SHEETS STA. TO STA.

F.A.U. RTE. 1321	SECTION 32VB	COUNTY	TOTAL SHEETS 388	SHEET NO. 54
CONTRACT NO. 60W01			ILLINOIS FED. AID PROJECT	