

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Sheet 2 of 3


Client: Hutchison Engineering, Inc.
Project Name: Section 08-00130-02-BR
Project Site: CH-9 Over Louis Creek Tributary
Iroquois County, IL.

Boring No. B-2
Surface Elev. 707.30
Auger Depth 61' Rotary Depth NA
Start Date 06/10/11 Finish Date 06/10/11

Location: _____

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
686.30										Randy Safranski Diedrich D-120	
685.30	Hard Gray Silty Clay Till		22								
684.30			23	9	SS	3.1	16	B	16		
683.30			24								
682.30			25								
681.30			26	10	SS	2.7	14	B	18		
680.30			27								
679.30	Very Stiff Gray Clay Till		28								
678.30			29								
677.30			30	11	SS	2.2	13	B	20		
676.30			31								
675.30			32								
674.30			33								
673.30			34								
672.30			35	12	SS	2.3	13	B	21		
671.30			36								
670.30			37								
669.30	Very Stiff Gray Clay		38								
668.30			39								
667.30			40								
666.30			41	13	SS	2.0	9	B	24		

Groundwater Data: No groundwater encountered at time of surface investigation.
Comments:



Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Sheet 3 of 3

Client: Hutchison Engineering, Inc.
Project Name: Section 08-00130-02-BR
Project Site: CH-9 Over Louis Creek Tributary
Iroquois County, IL.

Boring No. B-2
Surface Elev. 707.30
Auger Depth 61' Rotary Depth NA
Start Date 06/10/11 Finish Date 06/10/11

Location: 7' Left of Station 215+35

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
665.30										Randy Safranski Diedrich D-120	
664.30			43								
663.30	Stiff Gray Clay		44								
662.30			45								
661.30			46	14	SS	1.7	10	B	20		
660.30			47								
659.30			48								
658.30			49								
657.30			50								
656.30	Very Stiff Gray Clay Till		51	15	SS	3.4	20	S	15		
655.30			52								
654.30			53								
653.30			54								
652.30			55								
651.30			56	16	SS	2.7	18	B	16		
650.30			57								
649.30	Hard Gray Clay Till		58								
648.30			59								
647.30			60								
646.30			61	17	SS	4.5	26	B	13		
645.30	Bottom of Boring		62								

Groundwater Data: No groundwater encountered at time of surface investigation.
Comments:

SOIL BORING LOGS
COUNTY HIGHWAY 9 OVER
LOUIS CREEK TRIBUTARY
SEC. 08-00130-02-BR
IROQUOIS COUNTY
STATION 214+96.00

SHEET NO. 15	F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	334	08-00130-02-BR	IROQUOIS	27	21
15 SHEETS	SN 038-3014		CONTRACT NO. 87524		
FED. ROAD DIST. NO. 7 ILLINOIS			FED. AID PROJECT BRS-0334(113)		