



**BEGIN PROJECT  
STA. 123 + 00**

**END PROJECT  
STA. 137 + 40**

FOR WIDENING AND RESURFACING OPERATIONS  
THE SIGNING, BARRICADING, AND LANE CLOSURE  
SHALL BE IN ACCORDANCE WITH STANDARD 701201  
IN ADDITION TO THE SIGNS SHOWN.

FLEMING ROAD RECONSTRUCTION:  
FROM STATION 211+29 TO STATION 219+15

**LEGEND:**

- Ⓐ TEMPORARY PAVEMENT MARKING, TYPE III  
4" SOLID WHITE EDGE LINE
- Ⓑ TEMPORARY PAVEMENT MARKING, TYPE III  
4" SOLID SINGLE YELLOW
- Ⓒ TEMPORARY PAVEMENT MARKING, TYPE III  
4" SOLID DOUBLE YELLOW
- Ⓓ TEMPORARY PAVEMENT MARKING, TYPE III  
8" SOLID WHITE LINE
- Ⓔ TEMPORARY PAVEMENT MARKING, TYPE III  
12" SOLID WHITE 45 DEGREE DIAGONALS  
AT 10' OR LESS SPACING
- Ⓕ TEMPORARY PAVEMENT MARKING, TYPE III  
12" SOLID YELLOW 45 DEGREE DIAGONALS  
AT LEAST 5 LINES EQUALLY SPACED
- Ⓖ TEMPORARY PAVEMENT MARKING, TYPE III  
24" SOLID WHITE (STOP BAR)
- Ⓚ BARRICADE TYPE I OR TYPE II OR REFLECTORIZED DRUM  
OR VERTICAL PANEL WITH ONE BURN LIGHT.
- Ⓛ TYPE III BARRICADE WITH 2 LIGHTS ONE SYMBOL  
REPRESENTS ANY NUMBER OF BARRICADES REQUIRED  
TO ADEQUATELY PROTECT THE AREA SHOWN.
- Ⓜ CONSTRUCTION SIGN AND REFERENCE NUMBER  
(REFER TO SIGN DETAIL LEGEND SHEET)
- ↑ TRAFFIC LANE

FOR WIDENING AND RESURFACING OPERATIONS  
THE SIGNING, BARRICADING, AND LANE CLOSURE  
SHALL BE IN ACCORDANCE WITH STANDARD 701201  
IN ADDITION TO THE SIGNS SHOWN.

FILE NAME =	USER NAME = gelbenjr	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>IL. ROUTE 120 FLEMING ROAD SUGGESTED STAGING &amp; TRAFFIC CONTROL PLAN, PRE-STAGE</b>	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
ci:\pw\work\p\midot\gelbenjr\d0107603\P113	87-Design.dgn	DRAWN -	REVISED -			333	15-N-6	MCHENRY	67	18	
	PLOT SCALE = 50,000' / in.	CHECKED -	REVISED -			CONTRACT NO. 60L27					
	PLOT DATE = 9/30/2011	DATE -	REVISED -			ILLINOIS FED. AID PROJECT					
					SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	