



FOR WIDENING AND RESURFACING OPERATIONS THE SIGNING, BARRICADING, AND LANE CLOSURE SHALL BE IN ACCORDANCE WITH STANDARD 701201 IN ADDITION TO THE SIGNS SHOWN.

FLEMING ROAD RECONSTRUCTION:
FROM STATION 211+29 TO STATION 219+15

LEGEND:

- Ⓐ TEMPORARY PAVEMENT MARKING, TYPE III
4" SOLID WHITE EDGE LINE
- Ⓑ TEMPORARY PAVEMENT MARKING, TYPE III
4" SOLID SINGLE YELLOW
- Ⓒ TEMPORARY PAVEMENT MARKING, TYPE III
4" SOLID DOUBLE YELLOW
- Ⓓ TEMPORARY PAVEMENT MARKING, TYPE III
8" SOLID WHITE LINE
- Ⓔ TEMPORARY PAVEMENT MARKING, TYPE III
12" SOLID WHITE 45 DEGREE DIAGONALS
AT 10' OR LESS SPACING
- Ⓕ TEMPORARY PAVEMENT MARKING, TYPE III
12" SOLID YELLOW 45 DEGREE DIAGONALS
AT LEAST 5 LINES EQUALLY SPACED
- Ⓖ TEMPORARY PAVEMENT MARKING, TYPE III
24" SOLID WHITE (STOP BAR)
- BARRICADE TYPE I OR TYPE II OR REFLECTORIZED DRUM
OR VERTICAL PANEL WITH ONE BURN LIGHT.
- ⌚ TYPE III BARRICADE WITH 2 LIGHTS ONE SYMBOL
REPRESENTS ANY NUMBER OF BARRICADES REQUIRED
TO ADEQUATELY PROTECT THE AREA SHOWN.
- ⓪ CONSTRUCTION SIGN AND REFERENCE NUMBER
(REFER TO SIGN DETAIL LEGEND SHEET)
- ↑ TRAFFIC LANE

FILE NAME =	USER NAME = galbanjr	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	IL. ROUTE 120 FLEMING ROAD SUGGESTED STAGING & TRAFFIC CONTROL PLAN, PRE-STAGE	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
ct:\pw\work\p\dot\galbanjr\d0107883\PI113	07-Design.dgn	DRAWN -	REVISED -			333	15-N-6	MCHENRY	67	19	
PLOT SCALE = 50,000' / in.	CHECKED -	REVISED -	SCALE:			SHEET NO.	OF	SHEETS	STA.	TO STA.	CONTRACT NO. 60L27
PLOT DATE = 9/30/2011	DATE -	REVISED -	ILLINOIS FED. AID PROJECT								