



- BENCHMARK 100 FOUND SQUARE CUT IN SOUTHWEST CORNER LIGHTING CONTROL BOX IN NORTHEAST CORNER ILLINOIS ROUTE 22 AND I-95 ON NORTH BOUND RAMP
ELEVATION: 693.33
- BENCHMARK 101 FOUND SQUARE CUT IN CONCRETE BASE OF TRAFFIC SIGNAL WITH ARM IN SOUTHEAST CORNER ILLINOIS ROUTE 22 AND LAKE SIDE DRIVE
ELEVATION: 689.76
- BENCHMARK 102 FOUND SQUARE CUT IN NORTHWEST CORNER TRAFFIC CONTROL PANEL IN SOUTHWEST CORNER OF ILLINOIS ROUTE 22 AND TRINITY SCHOOL EXIT
ELEVATION: 683.97
- BENCHMARK 103 FOUND CROSS CUT IN NORTHEAST BOLT ON FIRE HYDRANT 30 FEET SOUTH OF ILLINOIS ROUTE 22 AND 0.4 MILES EAST OF I-94 TOLLWAY
ELEVATION: 686.51
- BENCHMARK 104 RAILROAD SPIKE IN POWER POLE AT NORTHEAST CORNER OF ILLINOIS ROUTE 22 AND NURSERY ENTRANCE
ELEVATION: 693.24
- BENCHMARK 105 FOUND CROSS IN NORTH FLANGE BOLT ON FIRE HYDRANT 33 FEET SOUTH OF ILLINOIS ROUTE 22 AND 800 FEET + WEST OF TELEGRAPH ROAD
ELEVATION: 691.89
- BENCHMARK 106 FOUND DISK IN CONCRETE SET BY WATER RESOURCES 21 FEET NORTH OF ILLINOIS ROUTE 22 295 FEET + WEST OF TELEGRAPH ROAD
ELEVATION: 687.79
- BENCHMARK 107 TOP SPINDLE OF FIRE HYDRANT AT NORTHWEST CORNER OF ILLINOIS ROUTE 22 AND TELEGRAPH ROAD
ELEVATION: 686.57
- BENCHMARK 108 FOUND SQUARE CUT IN BITUMINOUS 2 FEET WEST OF CONCRETE MEDIAN NEAR CENTERLINE OF ILLINOIS ROUTE 22 AND 0.4 MILES WEST ILLINOIS 43
ELEVATION: 675.42
- BENCHMARK 109 FOUND CROSS CUT IN SOUTHEAST BOLT ON FIRE HYDRANT AT NORTHEAST CORNER OF ILLINOIS ROUTE 22 AND BROADLEYS COURT
ELEVATION: 671.99
- BENCHMARK 110 FOUND SQUARE CUT IN CONCRETE BASE OF TRAFFIC SIGNAL WITH ARM AT SOUTHWEST CORNER OF ILLINOIS ROUTE 22 AND ILLINOIS 43
ELEVATION: 673.23
- BENCHMARK 112 FOUND SQUARE CUT IN SOUTHWEST CORNER CONCRETE DRAINAGE BOX AT NORTHWEST CORNER ILLINOIS ROUTE 22 AND KELLY ST
ELEVATION: 660.23
- BENCHMARK 113 FOUND SQUARE CUT IN NORTHWEST CORNER OF TRAFFIC CONTROL BOX AT SOUTHEAST CORNER ILLINOIS ROUTE 22 AND RIDGE ROAD
ELEVATION: 674.91
- BENCHMARK 114 FOUND SQUARE CUT IN CONCRETE BASE OF TRAFFIC SIGNAL AT SOUTHWEST CORNER OF ILLINOIS ROUTE 22 AND RIDGE ROAD
ELEVATION: 673.48
- BENCHMARK 115 FOUND CROSS IN NORTHEAST BOLT ON FIRE HYDRANT AT SOUTHEAST CORNER ILLINOIS ROUTE 22 AND CHURCH ENTRANCE
ELEVATION: 654.27
- BENCHMARK 116 FOUND CROSS CUT IN SOUTH BOLT ON FIRE HYDRANT AT NORTHWEST CORNER ILLINOIS ROUTE 22 AND US-41
ELEVATION: 648.33
- BENCHMARK 117 FOUND CROSS CUT IN SOUTH FLANGE BOLT ON FIRE HYDRANT AT NORTHWEST CORNER OF TRACE WAY AND ILLINOIS ROUTE 22 + 1000 FEET EAST OF US-41
ELEVATION: 645.33
- BENCHMARK 118 SET SQUARE CUT ON TOP OF CONCRETE CURB SOUTH SIDE OF ROUTE 43 500 + FEET NORTH OF ILLINOIS ROUTE 22 AT NURSERY ENTRANCE
ELEVATION: 668.91
- BENCHMARK 119 SET SQUARE CUT IN END OF LONG ISLAND EAST SIDE OF ROUTE 43 SOUTH 500+ FEET OF ILLINOIS ROUTE 22 AT EXIT OF BANNOCKBURN GREEN
ELEVATION: 668.47
- BENCHMARK 120 SET CROSS CUT ON NORTH BOLT OF FIRE HYDRANT EAST SIDE OF ROUTE 43 SOUTH 800 FEET OF ILLINOIS ROUTE 22
ELEVATION: 670.4937
- BENCHMARK 121 SET CROSS ON NORTH BOLT OF FIRE HYDRANT AT SOUTHWEST CORNER OF LYNN AND TRAILWAY
ELEVATION: 643.25
- BENCHMARK 122 SET SQUARE CUT ON NORTHEAST CORNER OF CONCRETE SIDEWALK AT END OF WALK BEHIND CHURCH SOUTH OF ILLINOIS ROUTE 22
ELEVATION: 652.16
- BENCHMARK 123 SET CROSS ON NORTH BOLT OF FIRE HYDRANT EAST SIDE OF RIDGE ROAD SOUTH OF ILLINOIS ROUTE 22 300 FEET +
ELEVATION: 671.70
- BENCHMARK 124 SET CROSS ON NORTH BOLT OF FIRE HYDRANT ON WEST SIDE OF TENNYSON LANE SOUTH OF ILLINOIS ROUTE 22 300 FEET +
ELEVATION: 670.64
- BENCHMARK 125 SET CROSS ON NORTH BOLT OF FIRE HYDRANT EAST SIDE OF KELLY ROAD NORTH OF ILLINOIS ROUTE 22 300 FEET +
ELEVATION: 664.22
- BENCHMARK 126 SET CROSS CUT ON NORTHEAST BOLT OF FIRE HYDRANT EAST SIDE OF BROADLEYS COURT IN FRONT OF RESIDENCE #13 NORTH SIDE OF ILLINOIS ROUTE 22 500 FEET +
ELEVATION: 672.09
- BENCHMARK 127 SET CROSS CUT ON TOP OF WEST BOLT ON FIRE HYDRANT SOUTHWEST CORNER OF THEO DRIVE AND TELEGRAPH ROAD SOUTH OF ILLINOIS ROUTE 22 300 FEET +
ELEVATION: 686.91
- BENCHMARK 128 SET SQUARE CUT ON TOP CURB AT END OF BRICK SIDEWALK AT FIRE-STATION #19 SOUTH OF ILLINOIS ROUTE 22 150 FEET +
ELEVATION: 694.27
- BENCHMARK 129 SET SQUARE CUT ON TOP OF CURB AT CURB INLET EAST SIDE OF LAKESIDE DRIVE SOUTH OF ILLINOIS ROUTE 22 200 FEET+
ELEVATION: 686.81

FILE NAME * W:\ILRTE22\2009 REVISIONS\CADD Sheets\DI68860-sht-ATB.dgn	USER NAME = #USER# DI68860-sht-ATB.dgn	DESIGNED - LP	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	IL. ROUTE 22 TIES AND BENCHMARKS		F.A.P. RTE. 337	SECTION 20R-4	COUNTY LAKE	TOTAL SHEETS 232	SHEET NO. 19	
PLOT SCALE = #SCALE#	CHECKED - JP	DATE - 05/14/2010	REVISED -		SCALE: 1"=50'	SHEET NO. 19 OF 232 SHEETS	STA. TO STA.	CONTRACT NO. 60860				
PLOT DATE = 5/15/2010	DATE - 05/14/2010	REVISED -	REVISED -		ILLINOIS FED. AID PROJECT							