

LOCATION (FIBERS ON WEST SIDE)

FIBER	027004.5	027004.1	027003.2	027002.4
1-2	S		-B-	
3-4	T		-B-	
5-6	S		T	
7-8	S		-B-	
9-10	S		-B-	
11-12	S		-B-	
13-14	S		-B-	
15-16	T		-B-	
17-18	S		T	
19-20	S		-B-	
21-22	S		-B-	
23-24	S		-B-	
25-26	S		-B-	
27-28	S		-B-	
29-30	S		-B-	
31-32	S		-B-	
33-34	S		-B-	
35-36	S		-B-	
37-72	S		-B-	

LOCATION (FIBERS ON EAST SIDE)

FIBER	027002.4	027003.2	027004.1	027004.5
1-2		-B-		S
3-4		T		E
5-6		-B-		S
7-8		-B-		S
9-10		-B-		S
11-12		-B-		S
13-14		-B-		S
15-16		T		E
17-18		-B-		S
19-20		-B-		S
21-22		-B-		S
23-24		-B-		S
25-26		-B-		S
27-28		-B-		S
29-30		-B-		S
31-32		-B-		S
33-34		-B-		S
35-36		-B-		S
37-72		-B-		S

TOTAL SPLICES=136
TOTAL TERMINATIONS=12

T=TERMINATE
S=SPLICE FIBER
-UC=UNCUT FIBER RUN
-B=BARE (UNUSED)
E= EXISTING TERMINATED FIBER

LOCATION	LAYER 2 SWITCH	SFP MODULES*	WIRED COMMUNICATION DATA CONVERTOR	DIGITAL ENCODER	ETHERNET MODEM	DIGITAL DECODER
MP02702.4 (EX. LOC.)						
MP02703.2(EX. LOC.)	1	2	1	1		
MP02704.1 (PROP. LOC.)			1		1	
MP02704.5(EX. LOC.)					1	
MP025530.9(EX. LOC.)		2				
TMC						1
TOTALS:	1	4	2	1	2	1

SFP-GE-L = STANDARD FIBER SFP

FILE NAME =	USER NAME = prestonme	DESIGNED -	REVISOR -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	TERMINATION-SPLICE TOTALS & SWITCH SCHEDULE	F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
ca:\pwork\pwork\prestonme\0134173\0816d09-ehh-ITS-plan.dgn	DRAWN -	REVISOR -	270			DIST D8 ITS 2011-1	MADISON	17	14	
PLOT SCALE = 100.0000 / IN.	CHECKED -	REVISOR -	CONTRACT NO. 76D09							
PLOT DATE = 11/24/2010	DATE -	REVISOR -	SCALE: _____			SHEET NO. ___ OF ___ SHEETS	STA. _____ TO STA. _____	FED. ROAD DIST. NO. - ILLINOIS FED. AID PROJECT		