

STATUS OF UTILITIES

North Tazewell Public Water District

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
IL 8	45' Rt.	172+00	6" Water	Storm Sewer	Relocate
IL 8	46.7' Rt.	168+60	6" Water	Storm Sewer	Caution
IL 8	44' Rt. to 47' Rt.	171+90 to 172+25	6" Water	Storm Sewer	Relocate
IL 8	44' Rt.	186+10 to 186+25	6" Water	Storm Sewer	Relocate
IL 8	43.7' Rt.	186+60 to 186+80	6" Water	Storm Sewer	Relocate
IL 8	46.4' Lt.	163+60	8" Water	Storm Sewer	Relocate
IL 8	45' Lt.	177+60	8" Water	Storm Sewer	Caution

AmerenCILCO (Gas)

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
IL 8	60' Rt.	142+00	6" Gas Line	Storm Sewer	Relocate
IL 8	39' Lt.	148+00	4" Gas Line	Pavement	Caution
IL 8	47' Rt.	168+63.5	10" Gas Line	Storm Sewer	Relocate
IL 8	48' Rt.	170+52	10" Gas Line	Pavement	Caution
IL 8	47' Rt. to 48' Rt.	172+18 to 172+75	10" Gas Line	Pavement	Relocate
IL 8	39' Rt.	175+62 to 176+25	10" Gas Line	Pavement	Caution
IL 8	72' Lt. to 44' Lt.	184+25 to 187+10	2" Gas Line	Pavement/Wall	Relocate
IL 8	47' Lt. to 51' Lt.	187+40 to 188+15	2" Gas Line	Pavement	Relocate
IL 8	50' Rt.	157+90	10" Gas Line	Storm Sewer	Relocate
IL 8	48.5' Rt.	168+60	10" Gas Line	Storm Sewer	Relocate
IL 8	47' Rt.	172+10 to 172+25	10" Gas Line	Storm Sewer	Relocate
IL 8	32.5' Rt.	176+65 to 176+75	2" Gas Line	Storm Sewer	Relocate
IL 8	36.8' Rt.	176+50	10" Gas Line	Storm Sewer	Caution
IL 8	42.4' Rt.	178+90	10" Gas Line	Storm Sewer	Caution
IL 8	43.6' Rt.	179+64	10" Gas Line	Storm Sewer	Caution
IL 8	42.9' Rt. to 44' Rt.	180+80 to 181+20	10" Gas Line	Storm Sewer	Relocate
IL 8	43.4' Rt.	185+60 to 185+85	10" Gas Line	Storm Sewer	Relocate
IL 8	18.7' Rt.	194+40 to 194+60	10" Gas Line	Storm Sewer	Relocate
IL 8	46.5' Lt.	164+50	2" Gas Line	Storm Sewer	Relocate
Bess Street	35' Lt. to 25' Rt.	9+60	10" Gas Line	Pavement	Relocate
Oakdale Rd.	25' Lt. to 25' Rt.	10+50 to 10+60	2" Gas Line	Pavement	Relocate

AmerenCILCO (Electric)

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
IL 8	50' Lt.	147+94	Power Pole	Retaining Wall	Relocate
IL 8	50' Lt.	186+65	Light Pole	Curb	Relocate
IL 8	48' Lt.	191+38	Power Pole	Sidewalk	Relocate

AT&T - Illinois

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
IL 8	50' Rt.	144+44	Telephone Pedestal	Grading	Caution
IL 8	40' Lt. to 43' Lt.	173+00 to 174+00	Underground Tele	Grading	Relocate
IL 8	43' Lt. to 46' Lt.	173+00 to 174+00	Underground Tele	Grading	Relocate
IL 8	43' Lt.	173+00	Underground Tele	Grading	Relocate
IL 8	42' Lt. to 43.5' Lt.	175+00 to 181+50	Underground Tele	Grading	Relocate
IL 8	46' Lt.	175+00 to 176+88	Underground Tele	Grading	Relocate
IL 8	40' Lt.	177+68 to 180+50	Underground Tele	Grading	Relocate
IL 8	43' Rt.	176+38	Telephone Pole	Sidewalk	Relocate
IL 8	43' Lt.	177+38	Telephone Pole	Sidewalk	Relocate
IL 8	48' Rt. to 49' Rt.	182+63 to 183+25	(2) Underground Tele	Pavement	Caution
IL 8	41' Rt.	184+00 to 184+80	Underground Tele	Pavement	Caution
IL 8	42' Rt.	186+10 to 186+80	Underground Tele	Pavement	Caution
IL 8	45' Lt. to 46' Lt.	187+62 to 188+38	Underground Tele	Storm Sewer	Relocate
IL 8	41.1' Rt.	155+22	Underground Tele	Storm Sewer	Caution
IL 8	45' Rt.	157+90	Underground Tele	Storm Sewer	Caution
IL 8	41.9' Rt.	180+80	Underground Tele	Storm Sewer	Caution
IL 8	47' Rt.	180+83	Underground Tele	Storm Sewer	Caution
IL 8	44.8' Rt.	186+15	Underground Tele	Storm Sewer	Caution
IL 8	42.5' Lt.	177+60	Underground Tele	Storm Sewer	Caution
IL 8	43.8' Lt.	177+60	Underground Tele	Storm Sewer	Caution
IL 8	46.3' Lt.	188+03	Underground Tele	Storm Sewer	Caution
Cherry Road	30' Lt.	9+50 to 9+65	Underground Tele	Retaining Wall	Relocate
Massachusetts Avenue	34' Lt. to 30' Rt.	10+40	Underground Tele	Pavement	Relocate
Sherwood Park	30' Lt. to 30' Rt.	10+40	Underground Tele	Pavement	Relocate
Sherwood Park	40' Rt.	10+40	Underground Tele	Pavement	Caution
Quail Trail	40' Lt. to 30' Rt.	9+60	Underground Tele	Pavement	Relocate
Oakdale Road	25' Lt. to 38' Rt.	10+45	Underground Tele	Pavement	Relocate