

SEEDING LAYOUT COORDINATE
SCHEDULE CONTINUED*

FOR KEY MAP DISPLAYING THE
SEEDING AREAS, SEE SHEET 16.

ALIGNMENT	SEEDING AREA	SHEET	NORTHING	EASTING
EXCHANGE AVE	I	27	14046497.92	2452765.17
EXCHANGE AVE	I	27	14046362.48	2452915.39
EXCHANGE AVE	I	27	14046224.38	2453060.08
EXCHANGE AVE	I	27	14046085.50	2453200.30
EXCHANGE AVE	I	28	14045938.80	2453343.86
EXCHANGE AVE	J	28	14045798.19	2453478.69
EXCHANGE AVE	J	28	14045652.10	2453618.61
EXCHANGE AVE	J	28	14045512.98	2453758.51
EXCHANGE AVE	J	28	14045372.39	2453907.08
EXCHANGE AVE	J	28	14045241.11	2454040.91
CONNECTOR	K	30	14045002.77	2451964.55
CONNECTOR	K	30	14044848.85	2451852.51
CONNECTOR	K	30	14044664.55	2451757.85
CONNECTOR	K	30	14044470.58	2451724.05
CONNECTOR	K	30	14044269.04	2451747.51
ST. CLAIR AVE.	L	31	14044514.74	2452603.13
ST. CLAIR AVE.	M	31	14044478.02	2452514.45
ST. CLAIR AVE.	M	31	14044474.43	2452473.82
ST. CLAIR AVE.	M	30	14044582.69	2452385.80
ST. CLAIR AVE.	M	30	14044681.64	2452302.31
ST. CLAIR AVE.	M	30	14044824.43	2452159.82
ST. CLAIR AVE.	M	30	14044836.85	2452127.27
ST. CLAIR AVE.	M	30	14044884.23	2452096.23
ST. CLAIR AVE.	M	30	14044896.14	2452031.45
CONNECTOR	M	30	14044766.27	2451914.71
CONNECTOR	M	30	14044582.52	2451841.48
CONNECTOR	M	30	14044400.25	2451843.05
CONNECTOR	M	30	14044225.74	2451903.99
CONNECTOR	M	30	14044706.81	2452003.32
CONNECTOR	M	30	14044673.86	2452018.41
CONNECTOR	M	30	14044638.00	2452047.80
CONNECTOR	M	30	14044608.32	2452034.53
CONNECTOR	M	30	14044568.92	2452073.69
CONNECTOR	M	30	14044581.96	2452103.37
CONNECTOR	M	30	14044470.88	2452213.22
CONNECTOR	M	30	14044448.69	2452194.97
CONNECTOR	M	31	14044129.55	2451976.93
REL. IL ROUTE 3	M	31	14044351.35	2452332.30
REL. IL ROUTE 3	M	31	14044322.98	2452338.66
REL. IL ROUTE 3	M	31	14044326.19	2452307.01
REL. IL ROUTE 3	M	31	14044214.21	2452206.36
REL. IL ROUTE 3	M	31	14044201.02	2452220.89
REL. IL ROUTE 3	M	31	14044083.57	2452107.26
REL. IL ROUTE 3	M	31	14044077.06	2452066.44
CONNECTOR	N	30	14044203.58	2451772.79
CONNECTOR	N	30	14044087.78	2451832.23
CONNECTOR	N	31	14043951.57	2451923.30
REL. IL ROUTE 3	N	31	14043862.30	2451832.74
REL. IL ROUTE 3	O	31	14043699.47	2451951.86
REL. IL ROUTE 3	O	31	14043824.75	2452102.42
REL. IL ROUTE 3	O	31	14043930.54	2452230.12
REL. IL ROUTE 3	O	31	14043946.62	2452218.17
REL. IL ROUTE 3	O	31	14044078.40	2452383.61
REL. IL ROUTE 3	O	31	14044062.29	2452395.48
REL. IL ROUTE 3	O	31	14044188.28	2452563.48
REL. IL ROUTE 3	O	31	14044202.90	2452549.83
REL. IL ROUTE 3	O	31	14044310.75	2452656.92
REL. IL ROUTE 3	O	31	14044297.17	2452671.17

* THESE COORDINATES REPRESENT THE BOUNDARY BETWEEN SEEDING, CLASS 2A, SEEDING, CLASS 4A & SEEDING, CLASS 4B. THE SYMBOLS SHOWN ON THE PLAN SHEETS ARE THE SYMBOLS FOR SELECTIVE MOWING STAKES, HOWEVER, THE SELECTIVE MOWING STAKES WILL NOT BE REQUIRED. THESE COORDINATES SHALL BE USED ONLY TO AID THE LAYOUT OF THE DIFFERENT SEEDING TYPES.

TEMPORARY DITCH CHECKS			TOTAL	250 FOOT
LOCATION	STA.	OFF.	SUBTOTALS	
I-70	159+13	104.7 LT	10	
	160+84	106.4 RT	10	
	162+72	216.3 LT	10	
	164+33	125.5 RT	10	
	167+16	146.6 LT	10	
	171+15	137.3 LT	10	
	174+53	117.4 LT	10	
	177+00	183.5 RT	10	
	177+39	178.3 RT	10	
	177+38	107.0 LT	10	
	182+27	140.0 RT	10	
	183+05	108.6 LT	10	
	187+59	150.7 RT	10	
	187+47	127.7 LT	10	
REL IL RTE 3	1669+03	95.6 LT	10	
	1669+06	83.9 RT	10	
	1686+75	97.3 RT	10	
	1686+74	120.2 LT	10	
CONNECTOR	22+02	74.7 LT	10	
	27+03	49.9 LT	10	
	29+45	39.6 LT	10	
EXCHANGE	46+01	45.8 LT	10	
	51+00	43.1 LT	10	
	54+97	39.3 LT	10	
ST. CLAIR	108+73	51.1 LT	10	

INLET FILTERS				TOTAL	25	EACH
LOCATION	STA.	OFF.	SUBTOTALS			
PR. I-70	154+71	213.0 RT	1			
	163+85	60.7 RT	1			
	164+00	60.9 RT	1			
	164+50	66.0 RT	1			
	165+25	58.4 RT	1			
	166+50	55.9 RT	1			
	168+00	52.4 RT	1			
	170+00	48.4 RT	1			
	171+50	45.5 RT	1			
	172+75	45.0 RT	1			
	174+00	45.0 RT	1			
	175+25	45.0 RT	1			
	176+25	45.5 RT	1			
	176+80	45.0 RT	1			
	176+92	45.5 RT	1			
	177+14	47.0 RT	1			
	177+74	45.5 RT	1			
	178+74	45.0 RT	1			
	179+74	45.0 RT	1			
	180+74	49.3 RT	1			
	182+14	54.9 RT	1			
CONNECTOR RETENTION BASIN					4	

INLET AND PIPE PROTECTION				TOTAL	25	EACH
LOCATION	STA.	OFF.	SUBTOTALS			
DARLING	1011+89	18.4 LT	1			
	1011+93	31.8 RT	1			
	1016+89	83.6 RT	1			
I-70	155+27	159.4 LT	1			
	155+37	160.1 LT	1			
	154+84	175.2 RT	1			
	158+99	109.5 LT	1			
	160+64	106.8 RT	1			
	162+57	217.8 LT	1			
	173+62	151.9 LT	1			
	177+16	175.1 RT	1			
	182+38	90.0 LT	1			
	194+11	161.9 RT	1			
	194+75	135.3 LT	1			
EXCHANGE	39+36	46.4 LT	1			
	44+42	46.7 RT	1			
	45+11	47.6 LT	1			
	52+35	42.0 LT	1			
ST. CLAIR	123+43	33.9 RT	1			
	120+73	35.8 RT	1			
CONNECTOR	31+51	43.4 LT	1			
	27+50	49.3 LT	1			
	24+62	56.4 LT	1			
	23+31	58.8 LT	1			
REL IL RTE 3	1671+39	80.4 RT	1			

\\FS-004\AM\VAULT.D-TRANS.07\2202\28868-001\CIVIL\CAO\99 ALL CONTRACTS\CONNSHEETS CONTRACT 17\DBCINN-17-SHT-LANDSCAP-2.DGN
 BONDHUJO
 12-17-2012, 14:08:57
 BONDHUJO

FILE NAME =	USER NAME = *USER*	DESIGNED - JM	REVISED -
*FILEL#		DRAWN - JB	REVISED -
	PLOT SCALE = *SCALE*	CHECKED - ACL	REVISED -
	PLOT DATE = *DATE*	DATE - 12/21/12	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION
I-70 CONNECTION

SCALE: N.T.S.		SHEET NO. 3 OF 4 SHEETS		STA.	TO STA.
---------------	--	-------------------------	--	------	---------

PROPOSED LANDSCAPING PLAN
SEEDING LAYOUT COORDINATES &
EROSION CONTROL SCHEDULES

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
998	82-2-1LS	ST. CLAIR	71	20
CONTRACT NO. 76F39				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				



TENG & ASSOCIATES, INC.
ENGINEERS/ARCHITECTS/PLANNERS
CHICAGO, ILLINOIS