

- PROPOSED B WB I-94 TO I-57 CONNECTOR WB I-94 TO I-57 CONNECTOR 313+00 315+00 2015+00 2016+00 2017+00 -PROPOSED B NB I-94 (FORD) LENGTH = 231 FT (CONT. PREVIOUS) NB I-94 (BISHOP FORD FREEWAY) LENGTH = 173 FT-EXISTING BARRIER WALL-AREA = 0.27 ACRE (CONT. PREVIOUS) AREA = 0.33 ACRE-(CONT. NEXT) (3)

- FINAL TURF RESTORATION WILL BE PROVIDED BY CONTRACTOR RESTORATION TO MATCH TURF RESTORATION PROVIDED BY CONTRACTS #62593 & #62304.
- PLAN REFLECTS CONTRACTS *62593 & *62304 AS EXISTING CONDITIONS.

LEGEND:

TEMPORARY EROSION CONTROL SEEDING (100 LBS PER ACRE) SEDIMENT CONTROL, SILT FENCE

INLET FILTER, TO BE INSTALLED IN OFF PROJECT DRAINAGE STRUCTURES ACCEPTING STORMWATER RUNOFF TEMPORARY DITCH CHECK

SHEET 22 OF 27

TY:LININTERNATIONAL