

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 2 of 3

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net


Client: Hutchison Engineering, Inc.
Project Name: Section 08-21119-00-BR
Project Site: TR-212 Over Drainage Ditch
Iroquois County, IL.

Boring No. B-2
Surface Elev. 620.80
Auger Depth 51' Rotary Depth NA
Start Date 06/10/11 Finish Date 06/10/11

Location: 7' Right of station 20+21

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					Dry Density (PCF)	DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear			
599.80									Randy Safranski Diedrich D-120		
598.80	Very Stiff Gray Clay		22								
597.80		23	9	SS	2.3	11	B	23			
596.80	Hard Gray Clay Till With Silt Seams At 30' Depth		24								
595.80		25	10	SS	4.7	19	B	16			
594.80		26									
593.80		27									
592.80		28									
591.80		29									
590.80		30									
589.80		31			11	SS	4.3	32	S	14	
588.80		32									
587.80		33									
586.80	34										
585.80	35										
584.80	36			12	SS	4.7	69	S	12		
583.80	37										
582.80	38										
581.80	39										
580.80	40										
579.80	41			13	SS	5.2	53	S	12		

Groundwater Data: Static water level after auger removal -601.0 elevation.
Comments:



Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 3 of 3

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.
Project Name: Section 08-21119-00-BR
Project Site: TR-212 Over Drainage Ditch
Iroquois County, IL.

Boring No. B-2
Surface Elev. 620.80
Auger Depth 51' Rotary Depth NA
Start Date 06/10/11 Finish Date 06/10/11

Location: 7' Right of station 20+21

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					Dry Density (PCF)	DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear			
578.80									Randy Safranski Diedrich D-120		
577.80	Hard Gray Clay Till		43								
576.80		44									
575.80		45	14	SS	4.5	36	B	14			
574.80		46									
573.80		47									
572.80		48									
571.80		49									
570.80		50									
569.80		51			15	SS	5.5	68	S	11	
568.80		52									
567.80	53										
566.80	54										
565.80	55										
564.80	56										
563.80	57										
562.80	58										
561.80	59										
560.80	60										
559.80	61										
558.80	62										

Groundwater Data: Static water level after auger removal -601.0 elevation.
Comments:

SOIL BORING LOGS
IROQUOIS COUNTY
SECTION 08-21119-00-BR
T.R. 212 OVER DRAINAGE DITCH

SHEET NO. 10 10 SHEETS	ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	TR 212	08-21119-00-BR	IROQUOIS	24	16
	S.N. 038-5040		CONTRACT NO. 87501		
FED. ROAD DIST. NO. 7 ILLINOIS		FED. AID PROJECT BRS-0075(147)			