



- NOTES:**
- See Detail 1 on SFW-10 for a similar joint between Bike Trail Support Wall and Existing Retaining Wall.
 - The location and depth of fiber optic cables and gas line are approximate. The Contractor shall locate the cables and gas line before beginning work on Sheet Pile Retaining wall and shall avoid damaging cable. Sheet piling shall be driven to 18" clear of cable and gas line vertically and horizontally. City of Des Plaines and Utilities must be contacted before any work begins around gas main or fiber optic cables. City of Des Plaines shall coordinate work between the utilities.
 - Provide steel waters and connections at locations shown in the Plan. Cost of waters and connections is considered included with steel sheet piling.
 - Union Pacific Railroad must be contacted and work must be coordinated with this Agency before performing any work near railroad tracks.
 - For Floodwall Details see SFW Sheets.

REVISION	
DATE	DESCRIPTION

LEGEND:

--- West Face (T/Ground)

--- East Face (T/Ground)

▲ Revised 2/24/06, GMS

SCALE: NONE
SCR-1 FR-416

PLANS PREPARED BY:
CTE | AECOM
CTE
303 East Wacker Drive, Suite 600, Chicago, Illinois 60601-5278
T 312.838.0300 F 312.838.1109 www.cte.aecom.com

01/31/2006 08:49:53 AM p:\p60003332\struct\shf\03e095-SCR-1.shf