



PREF. PLASTIC PAVEMENT MARKING
 TYPE B - INLAID - LINE 4"
 (WHITE) - 2401 FT
 RT. STA. 227+88 TO
 RT. STA. 251+89

PREF. PLASTIC PAVEMENT MARKING
 TYPE B - INLAID - LINE 8"
 (WHITE) -
 LT. STA. 230+50 TO
 LT. STA. 234+90 = 440 FT.,
 LT. STA. 5820+87 TO
 LT. STA. 5825+27 - 440 FT.

STA 5827+88.96 BEGIN
 OMISSION OF SN 097-0002
 (WBL) AND SN 097-0001 (EBL)
 SAW CUT FOR HMA SURFACE
 REMOVAL - BUTT JOINT
 (BACK OF ABUT.)

STA 5830+83.04 END OMISSION OF
 SN 097-0002 (WBL) AND SN 097-0001 (EBL).
 SAW CUT FOR HMA SURFACE REMOVAL -
 BUTT JOINT (BACK OF ABUT.)

PREF. PLASTIC PAVEMENT MARKING
 TYPE B - INLAID - LINE 6"
 (SKIP-DASH WHITE) - 90 FT.
 LT. STA. 321+34 TO LT. STA. 325+00

NOTE: ALL STATIONING FOR PAY ITEM LOCATIONS ARE BASED
 ON THE CENTERLINE OF THE LANES THEY ARE RELATED.

FILE NAME =	USER NAME = mecordkr	DESIGNED -	REVISED -
d:\pwwork\pwwork\mccordkr\20180975\sh	plan.dgn	DRAWN -	REVISED -
	PLOT SCALE = 1/82.9412" = 1" IN.	CHECKED -	REVISED -
	PLOT DATE = 11/3/2018	DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

FAI 64 PAVEMENT MARKING

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
64	197-2IRS-2	WHITE	34	19
CONTRACT NO. 78211				
ILLINOIS FED. AID PROJECT				