

SIGNAGE SCHEDULE (CONTINUED)

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
351	3277R	COOK	541	29
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	
CONTRACT NO. 60774				

EXISTING STA	EXISTING OFFSET (m)	EXISTING SIDE	DESCRIPTION	PROPOSED STA	PROPOSED OFFSET (m)	PROPOSED SIDE	REMOVE SIGN PANEL ASSEMBLY, TYPE B (EACH)	REMOVE SIGN PANEL, TYPE 1 (SQ M)	REMOVE SIGN PANEL, TYPE 2 (SQ M)	NEW SIGN PANEL, TYPE 1 (SQ M)	RELOCATE SIGN PANEL ASSEMBLY, TYPE A (EACH)	RELOCATE SIGN PANEL ASSEMBLY, TYPE B (EACH)	RELOCATE SIGN PANEL, TYPE 1 (SQ M)	RELOCATE SIGN PANEL, TYPE 2 (SQ M)	TELESCOPING METAL POST, TYPE A (METER)	NOTES
3+559	9	LT	(LANE SHIFT MEDIAN AHEAD)					0.81								REMOVE ONLY
3+589	9	RT	SCHOOL SPEED ZONE AHEAD	3+596	10	RT					1				2 @ 4.6	
3+617	12	LT	STOP					0.56								REMOVE ONLY
3+618	15	RT	DO NOT ENTER	3+616	13	RT							0.56		1 @ 4.1	
3+629	17	RT	DO NOT ENTER	3+630	13	RT				0.56					1 @ 4.1	MOUNT BACK TO BACK
3+635	13	RT	(PED X-ING)	3+635	13	RT							0.81		2 @ 4.1	
3+637	10	LT	(PED X-ING)	3+637	9	LT							0.81		2 @ 4.1	EXISTING SIGN ON UTILITY POLE
3+642	13	RT	ILLINOIS TOLLWAY (RIGHT ARROW)	3+642	13	RT							0.45		1 @ 4.1	
3+672	11	LT	SPEED LIMIT 35	3+665	9	LT							0.68		2 @ 4.1	EXISTING SIGN ON UTILITY POLE
			ONLY (RIGHT)	3+687	13	RT				0.45					1 @ 3.9	
			WEST													
3+685	9	LT	US ROUTE 6	3+670	9	LT					1				1 @ 4.2	EXISTING SIGNS ON UTILITY POLE
			ILLINOIS 1													
3+703	13	RT	(DOUBLE ARROW)	3+698	13	RT					1				1 @ 4.3	
			SOUTH													
3+713	17	RT	ILLINOIS 1	70+953	11	LT					1				1 @ 4.2	PLACE PROP SIGN SOUTH ON HALSTED STREET
			NO TURN ON RED													
			WHEN PEDESTRIANS ARE PRESENT	3+110	21	RT					1					SIGNS ON TRAFFIC SIGNAL (FACING SOUTH BOUND TRAFFIC)
3+714	21	RT	NO TURN ON RED	3+110	21	RT					1					SIGNS ON TRAFFIC SIGNAL (FACING EAST BOUND TRAFFIC)
			WHEN PEDESTRIANS ARE PRESENT													
3+714	18	LT	NO TURN ON RED	3+708	20	LT					1					SIGNS ON TRAFFIC SIGNAL (FACING SOUTH BOUND TRAFFIC)
			WHEN PEDESTRIANS ARE PRESENT													
			ONLY (RIGHT)	3+739	36	RT				0.45					1 @ 3.9	
			US ROUTE 6													
			(DOUBLE ARROW)													
			NO TURN ON RED	3+743	19	RT					1					SIGNS ON TRAFFIC SIGNAL (FACING NORTH BOUND TRAFFIC)
			WHEN PEDESTRIANS ARE PRESENT													
3+742	14	RT	EAST	3+768	10	RT					1				1 @ 4.2	
			US ROUTE 6													
			NORTH													
3+736	19	LT	ILLINOIS 1	71+043	18	RT					1				1 @ 4.2	PLACE PROP SIGN NORTH ON HALSTED
			NO TURN ON RED													
			WHEN PEDESTRIANS ARE PRESENT	3+745	18	LT					1					SIGNS ON TRAFFIC SIGNAL (FACING WEST BOUND TRAFFIC)
			"INGALLS HOSPITAL"													
3+742	15	LT	H	3+752	13	LT					1				2 @ 4.6	EXISTING SIGNS ON UTILITY POLE
			(RIGHT ARROW)													
3+753	14	LT	PACE STOP					0.2								NO LONGER BUS STOP
			LT	3+754	13	LT				0.45					1 @ 3.9	
3+772	15	LT	ILLINOIS 1	3+772	13	LT					1				1 @ 4.3	EXISTING SIGNS ON UTILITY POLE
			(DOUBLE ARROW)													
3+761	10	RT	SCHOOL SPEED LIMIT 20	3+779	10	RT							0.72		2 @ 4.4	
3+811	10	RT	PACE STOP	3+811	10	RT							0.2		1 @ 3.7	
3+819	17	LT	STOP	3+817	17	LT		0.56		0.56					1 @ 4.1	
3+833	13	RT	STOP	3+833	13	RT		0.56		0.56					1 @ 4.1	
3+836	11	LT	(PED X-ING)				1									NO LONGER CROSSING
			(DOWN LEFT ARROW)													
3+837	12	LT	PACE STOP	3+837	12	LT							0.2		1 @ 3.7	
3+872	10	LT	ILLINOIS TOLLWAY (LEFT ARROW)	3+874	11	LT							0.45		1 @ 4.1	
			JCT													
3+902	10	LT	ILLINOIS 1	3+902	11	LT					1				2 @ 4.8	
			HALSTED ST.													
3+912	10	RT	PACE STOP					0.2								NO LONGER BUS STOP
			STOP	3+918	17					0.56					1 @ 4.1	
3+933	14	RT	STOP	3+934	14	RT		0.56		0.56					1 @ 4.1	
3+950	10	LT	SCHOOL SPEED ZONE 20 MPH	3+950	10	LT							0.72		2 @ 4.4	
3+950	11	RT	SPEED LIMIT 35	3+950	10	RT							0.68		2 @ 4.1	

URS 100 S. WACKER DR., SUITE 500
CHICAGO, ILLINOIS 60606
TEL. (312) 939-1000
FAX (312) 939-4198

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
US RTE 6 FROM I-294 TO IL RTE 1
SCHEDULE OF QUANTITIES

DATE 01/28/09
DRAWN BY
CHECKED BY