



LEGEND:

-  SIGN
-  TYPE III BARRICADE WITH TWO FLASHING LIGHTS
-  WORK AREA

GENERAL NOTES:

1. THE CONTRACTOR SHALL FURNISH ALL SIGNS, POSTS, FLASHING LIGHTS AND ERECT SIGNS AT THE LOCATIONS SHOWN ON THE PLANS, AS DIRECTED BY THE ENGINEER.
2. ALL SIGNS AND BARRICADES SHALL BE "NEW" OR "LIKE NEW" CONDITION.
3. THE HEIGHT TO THE BOTTOM OF THE LOWEST SIGN SHALL NOT BE LESS THAN 6'.
4. SIGNS SHOULD BE PLACED IN ADVANCE OF THE INTERSECTIONS AS DIRECTED BY THE ENGINEER.
5. ALL WORK SHOWN ON THIS SHEET SHALL BE PAID FOR AT THE CONTRACT UNIT PRICE PER LUMP SUM, FOR "DETOUR SIGNING" INCLUDING PLACEMENT, RELOCATIONS AS DIRECTED BY THE ENGINEER, AND REMOVAL.
6. CHANGEABLE MESSAGE SIGNS SHALL BE PLACED AT LOCATIONS DIRECTED BY THE ENGINEER AT LEAST 2 WEEKS PRIOR TO THE CLOSURE OF IL ROUTE 127.
7. THE CONTRACTOR SHALL PROVIDE ACCESS TO RESIDENT ENTRANCES LOCATED ALONG EXISTING SLANT ROAD AT ALL TIMES.

E:\1024\Plan Sheets\0876479-shr-detour2.dgn



USER NAME = Plotted by Scott	DESIGNED - BS	REVISED -
	DRAWN - BS	REVISED -
PLOT SCALE = 20.0000' / in.	CHECKED - SEW	REVISED -
PLOT DATE =	DATE - 2-1-2013	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**DETOUR PLANS
RELOCATED SLANT ROAD CONSTRUCTION**

SCALE: N/A SHEET NO. 1 OF 2 SHEETS STA. N/A TO STA. N/A

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
42	1-1BR-2	CLINTON	159	45
CONTRACT NO. 76479				
ILLINOIS FED. AID PROJECT				