

Location	Offset	Left or Right	Owner	Type of Utility	Type of Conflict	Disposition
10+29.40	31.70	Rt.	Village of Bartonville	Sign	Sidewalk	Relocate
10+37.00	9.89	Lt.	Illinois American - Water	Water Valve	Mill / Overlay	Caution / Adjust
10+38.85	20.81	Lt.	Village of Bartonville	Sign	Sidewalk	Relocate
10+44.45	17.52	Lt.	Illinois American - Water	Fire Hydrant	Sidewalk	Relocate
10+67.89	9.91	Lt.	Illinois American - Water	Water Main	Storm Sewer	Caution
10+68.19	7.24	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Caution
11+08.74	20.35	Rt.	Illinois American - Water	Water Valve	Sidewalk / Sidewalk Removal	Caution / Adjust
11+70.51	15.71	Rt.	Village of Bartonville	Sign	Driveway	Relocate
11+98.99	19.92	Rt.	Illinois American - Water	Water Valve	Sidewalk / Sidewalk Removal	Caution / Adjust
12+37.56	14.18	Lt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
12+43.62	23.25	Lt.	Illinois American - Water	Water Valve	Sidewalk	Caution / Adjust
12+43.63	14.61	Lt.	Illinois American - Water	Water Service	Storm Sewer	Caution
12+71.35	9.83	Lt.	Illinois American - Water	Water Main	Storm Sewer	Relocate
12+71.54	5.77	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
12+78.25	19.04	Lt.	Village of Bartonville	Sign	Sidewalk	Relocate
12+87.71	19.13	Rt.	Illinois American - Water	Water Valve	Driveway Removal / Driveway	Caution / Adjust
12+89.18	14.25	Lt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
13+11.61	1.58	Lt.	Peoria San. Dist. - San. Sewer	Manhole	Pavement Removal	Caution / Adjust
14+53.58	19.61	Rt.	Illinois American - Water	Water Valve	Sidewalk / Sidewalk Removal	Caution / Adjust
14+66.63	16.84	Lt.	Village of Bartonville	Sign	Curb and Gutter	Relocate
15+17.88	6.84	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Caution
15+85.56	1.31	Lt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
16+24.09	23.91	Rt.	Village of Bartonville	Water Valve	Sidewalk Removal	Caution / Adjust
16+90.80	3.40	Lt.	Village of Bartonville	Water Valve	Pavement Removal	Caution / Adjust
16+99.58	0.16	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Pavement Removal	Caution / Adjust
17+13.21	25.39	Rt.	Village of Bartonville	Sign	Curb and Gutter	Relocate
17+13.49	24.66	Rt.	AmerenCILCO - Gas	Gas Valve	Curb and Gutter	Caution / Adjust
17+24.16	16.11	Lt.	Illinois American - Water	Water Service	Storm Sewer	Caution
17+24.16	17.04	Lt.	Illinois American - Water	Fire Hydrant	Sidewalk	Relocate
18+79.05	8.46	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
18+98.82	21.30	Rt.	Illinois American - Water	Water Valve	Driveway Removal / Driveway	Caution / Adjust
18+99.31	20.71	Rt.	Illinois American - Water	Water Valve	Driveway Removal / Driveway	Caution / Adjust
19+48.03	7.83	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
20+03.47	0.58	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
20+84.74	30.79	Rt.	Village of Bartonville	Sign	Curb and Gutter	Relocate
21+37.06	10.11	Lt.	Illinois American - Water	Water Main	Storm Sewer	Relocate
21+37.06	7.72	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
21+82.43	25.09	Lt.	AmerenCILCO - Gas	Gas Valve	Sidewalk Removal	Relocate
21+82.88	13.15	Lt.	Village of Bartonville	Sign	Curb and Gutter	Relocate
21+85.47	23.60	Rt.	Illinois American - Water	Water Valve	Sidewalk Removal	Caution
21+86.07	26.78	Rt.	Illinois American - Water	Water Meter	Sidewalk Removal	Caution / Adjust
22+23.46	18.25	Rt.	Village of Bartonville	Sign	Sidewalk	Relocate
22+51.88	23.70	Rt.	Illinois American - Water	Water Valve	Driveway Removal / Driveway	Caution / Adjust
22+79.70	12.11	Lt.	Village of Bartonville	Sign	Widening	Relocate
22+88.87	23.60	Rt.	Illinois American - Water	Water Valve	Driveway Removal	Caution / Adjust
22+99.71	23.96	Lt.	Village of Bartonville	Sign	Curb and Gutter	Caution
23+02.60	13.65	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
23+02.60	16.16	Rt.	AmerenCILCO - Gas	24" Gas Main	Storm Sewer	Caution
23+02.88	8.95	Lt.	Illinois American - Water	Water Main	Storm Sewer	Relocate

Location	Offset	Left or Right	Owner	Type of Utility	Type of Conflict	Disposition
23+19.76	3.60	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Pavement Removal	Caution / Adjust
23+35.46	9.10	Lt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
23+35.60	21.11	Lt.	AmerenCILCO - Gas	Gas Valve	Widening	Caution / Adjust
23+76.20	23.44	Rt.	Illinois American - Water	Water Meter	Driveway	Caution / Adjust
24+76.49	12.71	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
24+76.53	9.82	Lt.	Illinois American - Water	Water Main	Storm Sewer	Relocate
25+80.41	27.58	Rt.	Illinois American - Water	Fire Hydrant	Sidewalk	Relocate
25+83.63	21.95	Rt.	Illinois American - Water	Water Valve	Curb and Gutter	Relocate
26+14.33	27.92	Rt.	AmerenCILCO - Gas	Gas Valve	Curb and Gutter	Relocate
26+36.17	5.64	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
27+00.55	20.62	Rt.	Village of Bartonville	Sign	Sidewalk	Relocate
27+66.92	16.93	Lt.	Illinois American - Water	Water Valve	Sidewalk Removal / Sidewalk	Caution / Adjust
28+04.74	10.83	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
28+27.48	19.81	Rt.	Illinois American - Water	Water Valve	Driveway Removal / Driveway	Caution / Adjust
28+27.62	5.50	Lt.	Illinois American - Water	Water Service	Storm Sewer	Caution
28+32.64	8.88	Lt.	Illinois American - Water	Water Main	Storm Sewer	Relocate
29+36.90	4.78	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
29+84.21	23.18	Lt.	Village of Bartonville	Sign	Curb and Gutter	Relocate
30+09.06	3.60	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
30+28.83	62.40	Rt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
30+29.99	28.27	Rt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
30+34.18	20.14	Rt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
30+34.20	29.05	Rt.	AmerenCILCO - Gas	Gas Valve	Curb and Gutter	Caution
30+37.19	13.01	Rt.	AmerenCILCO - Gas	24" Gas Main	Storm Sewer	Caution
30+38.73	9.85	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Caution
30+46.41	7.77	Lt.	Illinois American - Water	Water Main	Storm Sewer	Relocate
31+12.57	14.39	Lt.	AmerenCILCO - Gas	Gas Service	Storm Sewer	Caution
31+12.57	14.39	Lt.	Illinois American - Water	Water Service	Storm Sewer	Caution
31+12.61	22.73	Lt.	Illinois American - Water	Water Valve	Sidewalk Removal / Sidewalk	Caution / Adjust
31+12.89	22.29	Lt.	AmerenCILCO - Gas	Gas Valve	Sidewalk Removal / Sidewalk	Caution / Adjust
31+67.78	9.20	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Relocate
32+09.49	12.44	Rt.	AmerenCILCO - Gas	24" Gas Main	Storm Sewer	Caution
32+09.57	8.96	Rt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Caution
32+09.77	3.70	Rt.	Peoria San. Dist. - San. Sewer	Sanitary Sewer	Storm Sewer	Caution
32+11.94	6.82	Lt.	Illinois American - Water	Water Main	Storm Sewer	Caution
32+15.91	19.91	Lt.	Illinois American - Water	Water Valve	Sidewalk Removal / Sidewalk	Caution / Adjust
32+16.25	3.70	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
32+33.90	27.85	Rt.	Illinois American - Water	Water Meter	Curb and Gutter	Relocate
32+35.27	26.28	Rt.	Illinois American - Water	Water Meter	Curb and Gutter	Caution
32+58.04	17.66	Rt.	Illinois American - Water	Water Valve	Sidewalk	Caution / Adjust
32+59.71	17.66	Rt.	Illinois American - Water	Water Valve	Sidewalk	Caution / Adjust
32+68.19	13.00	Lt.	Illinois American - Water	Water Service	Storm Sewer Inlet	Caution
32+72.58	8.70	Rt.	Illinois American - Water	Water Main	Storm Sewer	Relocate
32+76.26	6.56	Lt.	AmerenCILCO - Gas	6" Gas Main	Storm Sewer	Caution
33+20.04	20.46	Lt.	Illinois American - Water	Water Valve	Sidewalk Removal / Sidewalk	Caution / Adjust
33+33.85	15.48	Lt.	Village of Bartonville	Sign	Curb and Gutter	Relocate
34+24.28	16.71	Lt.	Illinois American - Water	Water Valve	Sidewalk Removal / Sidewalk	Caution / Adjust
34+30.28	9.64	Lt.	Illinois American - Water	Water Valve	Mill / Overlay	Caution / Adjust
34+31.16	22.11	Lt.	Illinois American - Water	Fire Hydrant	Sidewalk Removal / Sidewalk	Adjust / Relocate
34+49.09	4.57	Rt.	Peoria San. Dist. - San. Sewer	Manhole	Mill / Overlay	Caution / Adjust
34+51.52	20.81	Lt.	AmerenCILCO - Gas	Gas Valve	Driveway Removal / Driveway	Caution / Adjust
34+82.14	16.85	Lt.	Village of Bartonville	Sign	Sidewalk	Relocate



LAFAYETTE AVE.
BARTONVILLE IL.

STATUS OF UTILITIES

SURVEY	CHECKED	ISSUE DATE
DESIGN	APPROVED	PRELIM. DATE
DRAWN	CSA	PROJECT NO.