

STR. NUM.	STATION	OFFSET	RIM ELEVATION	N INVERT	NE INVERT	E INVERT	SE INVERT	S INVERT	SW INVERT	W INVERT	NW INVERT	EXISTING MANHOLES EACH	EXISTING CATCH BASINS EACH	EXISTING INLETS EACH	EXISTING FL END SEC EACH	COMMENTS
185	3935+19.19	39.10 LT	709.79							704.89				X		
186	3935+01.13	64.45 RT	709.21					705.76						X		
187	3934+62.96	64.80 RT	708.89	705.59						705.39			X			
188	3934+59.50	38.93 LT	709.47			703.42				703.47			X			
189	3934+15.48	64.57 RT	708.66					705.66						X		
190	3933+68.74	65.31 RT	708.77	705.62						705.77			X			
191	3933+66.39	38.82 LT	709.27			703.57				703.27			X			
192	3933+17.42	64.70 RT	708.50					704.90						X		
193	3932+66.77	64.91 RT	708.18	704.68						705.18			X			
194	3932+65.03	38.97 LT	708.95			702.45			702.35				X			
195	3932+22.55	47.78 LT	709.44	701.44				701.49						X		
196	3932+16.48	63.38 RT	708.12					704.87					X			
197	3931+66.70	59.30 RT	707.98	704.33						704.63			X			
198	3931+68.46	5.06 LT	709.02			703.12				703.32			X			
199	3931+65.33	38.99 LT	708.55			***			703.10					X		
199A	3931+24.05	74.91 LT	708.05	704.45										X		
199B	3931+64.20	75.37 LT	708.34					704.34		704.34			X			
200	3931+58.63	48.62 LT	708.96	701.16				701.06				X				
201	3931+04.74	54.86 RT	707.86					704.26					X			
202	3930+45.69	52.59 RT	707.77	704.12						704.27			X			
203	3930+47.13	4.63 LT	708.48			701.78				701.78				X		
204	3930+46.00	39.10 LT	708.13			701.53				701.53			X			
205	3929+86.44	52.70 RT	707.58					704.03						X		
206	3928+66.49	52.65 RT	707.40	704.25									X			
207	3929+24.81	52.61 RT	707.40	***				704.20		***				X		
208	3929+86.98	1.07 LT	708.18					703.28					X			
209	3928+66.60	0.25 LT	707.80	703.00									X			
210	3929+26.89	26.00 LT	708.05	702.95		702.55		702.85		702.60		X				
211	3929+25.01	38.85 LT	707.71			701.46			701.56				X			
212	3928+06.56	52.72 RT	707.01							704.26				X		
213	3928+07.57	0.77 LT	707.54			702.54				702.49			X			
214	3928+05.66	38.95 LT	707.20			702.20				701.65			X			
215	3927+49.71	8.22 RT	707.64							703.99			X			
216	3927+48.83	0.38 LT	707.26			704.01		703.56					X			
217																STRUCTURE OFFSITE
218	3926+86.54	1.07 LT	707.43	703.38		702.48				703.38			X			
219	3926+84.40	38.06 LT	706.93			701.78				701.48			X			
220	3926+21.02	65.04 LT	706.92	697.02				696.92				0				
221	3926+64.41	75.15 LT	706.01					702.31						X		
222	3925+89.49	74.68 LT	705.80	701.70		701.55							X			
223	3925+65.73	58.93 RT	706.05			702.40							X			
224																STRUCTURE OFFSITE
225	3925+65.82	37.94 LT	706.67		701.07		***		700.97				X			
226	3925+15.76	40.84 LT	706.26							702.86				X		
227	3924+96.06	9.11 LT	706.26					702.91						X		
228	3924+47.56	8.05 LT	706.16	702.76						701.71			X			
229	3924+46.23	36.99 LT				***		***					X			NO SURVEY INFORMATION
230	3924+00.20	44.16 LT											X			NO SURVEY INFORMATION
231	3923+25.11	34.85 LT											X			NO SURVEY INFORMATION
232	3922+21.31	40.51 LT	704.69							702.19				X		
233	3924+06.51	7.26 LT	706.23					703.83						X		
234	3923+66.95	6.47 LT	705.99	703.69				703.69						X		
235	3923+27.83	5.32 LT	705.70	703.20				703.00					X			
236	3922+86.78	3.27 LT	705.70	702.30				702.20					X			
237	3922+47.73	1.11 LT	705.55	702.10				702.05					X			
238	3922+07.45	52.71 RT	704.83										X			NO INVERT INFORMATION
239	3922+09.30	0.72 RT	705.47	705.47		699.97				699.82			X			
240	3992+05.87	32.37 LT	704.69			698.59			698.54				X			
241	3921+81.19	62.64 LT	704.22					701.37						X		
241A	3921+89.90	92.67 LT													0	
242	3921+14.34	62.18 LT	704.33	700.73			700.73						X			
242A	3920+93.85	98.75 LT													0	
243	3921+45.82	3.67 RT	705.30					702.30						X		
244	3921+46.55	52.88 RT	704.55					701.45					X			
245	3920+85.73	52.67 RT	704.28	701.08						701.33			X			

X - STRUCTURE TO BE REMOVED
0 - STRUCTURE TO REMAIN
*** - UNKNOWN INVERT

DESIGNED <i>PJO</i>	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	EXISTING DRAINAGE STRUCTURE SCHEDULE OF QUANTITIES		F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
DRAWN <i>KES</i>	REVISED -				338	(112 & 113) WRS-7	DUPAGE	1156	412
CHECKED <i>JCM</i>	REVISED -				SC-02		CONTRACT NO. 60R30		
DATE <i>12/14/2012</i>	REVISED -				SCALE: NONE	SHEET NO. 2 OF 9 SHEETS	STA.	TO STA.	