



**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**

Sheet 2 of 3

Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.  
Project Name: CH -25 Section 09-00658-00-BR Miller Twp.  
Project Site: LaSalle County, Illinois

Boring No. B-2  
Surface Elev. 655.69  
Auger Depth 61' Rotary Depth NA  
Start Date 01/05/10 Finish Date 01/05/10

Location: 7' Left of Station 19 +67

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY		REMARKS
				Sample No.	Sample Type	Q <sub>u</sub> (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	
634.69											
633.69			22								
632.69	Very Stiff To Siff Gray Clay		23	9	SS	2.0	11	B	20		
631.69			24								
630.69			25	10	SS	1.8	10	B	22		
629.69			26								
628.69			27								
627.69			28	11	SS	1.9	12	B	20		
626.69			29								
625.69			30	12	SS	2.5	15	B	18		
624.69			31								
623.69			32								
622.69			33								
621.69	Very Stiff Gray Clay With Silt Seams At 35' Depth		34								
620.69			35	13	SS	2.6	20	B	16		
619.69			36								
618.69			37								
617.69			38								
616.69			39								
615.69			40	14	SS	2.3	14	B	19		
614.69			41								

Groundwater Data: No groundwater encountered at time of subsurface investigation.  
Comments:



**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**

Sheet 3 of 3

Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.  
Project Name: CH -25 Section 09-00658-00-BR Miller Twp.  
Project Site: LaSalle County, Illinois

Boring No. B-2  
Surface Elev. 655.69  
Auger Depth 61' Rotary Depth NA  
Start Date 01/05/10 Finish Date 01/05/10

Location: 7' Left of Station 19 +67

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY		REMARKS
				Sample No.	Sample Type	Q <sub>u</sub> (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	
613.69											
612.69			43								
611.69			44								
610.69			45								
609.69	Very Stiff Gray Clay Till		46	15	SS	3.0	15	B	21		
608.69			47								
607.69			48								
606.69			49								
605.69			50								
604.69			51	16	SS	3.4	17	B	19		
603.69			52								
602.69			53								
601.69			54								
600.69			55								
599.69			56	17	SS	3.3	17	B	19		
598.69			57								
597.69			58								
596.69			59								
595.69			60								
594.69			61	18	SS	3.8	21	B	16		
593.69			62								

Groundwater Data: No groundwater encountered at time of subsurface investigation.  
Comments:

**SOIL BORING LOGS**

SHEET NO. 22  22 SHEETS	RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	CH 25	09-00658-00-BR	LASALLE	39	29
	SN 050-3598		CONTRACT NO. 87451		
	FED. ROAD DIST. NO. 7 ILLINOIS		FED. AID PROJECT BRS-0271(103)		