



SCHEDULE OF QUANTITIES

SIGN NUMBER	SIGN TYPE	SIGN NUMBER	SIGN TYPE
1	DETOUR AHEAD W20-2 (O) 48	14	ROAD CLOSED 500 ft
2	ROAD CLOSED AHEAD W20-3 (O) 48	15	DETOUR
3	ROAD CLOSED 1/2 MILE AHEAD LOCAL TRAFFIC ONLY R11-3 6030	16	DETOUR
4	ROAD CLOSED R11-4 6030	17	ROAD CLOSED 1/2 MILE AHEAD LOCAL TRAFFIC ONLY R11-3 6030
5	DETOUR M4-9 (O) 3021	18	M6-3 2115
6	DETOUR M4-9R (O) 3021	19	M5-1R 2115
7	DETOUR M4-9R (O) 3021	20	M6-1R 2115
8	DETOUR M4-9L (O) 3021	21	M5-1L 2115
9	DETOUR M4-9R (O) 3021	22	M6-1L 2115
10	END DETOUR M4-8a (O) 2418	23	END DETOUR M4-8a (O) 2418
11	DUNHAM RD SPECIAL (O) 9 VARIABLE	24	ILLINOIS 25 M1-1100 (O) 2424
12	NORTH M3-2 (O) 2412	25	NORTH M3-2 (O) 2412
13	SOUTH M3-4 (O) 2412	26	SOUTH M3-4 (O) 2412
		27	DETOUR M1-7 2412



TYPICAL LAYOUT OF SIGNS

LEGEND

- 48" x 48" (1.2 m x 1.2 m) CONSTRUCTION WARNING SIGN, WITH AMBER FLASHING LIGHT NUMBER DENOTES TYPE
- M4-9 SERIES DETOUR SIGN WITH ROAD NAME AND DIRECTION PLATES, NUMBER DENOTES TYPE
- OTHER DETOUR SIGNS, NUMBER DENOTES TYPE
- TYPE III BARRICADE WITH AMBER FLASHING LIGHTS
- DETOUR ROUTE
- WORK ZONE

DETOUR NOTES

1. THE CONTRACTOR MUST FURNISH, INSTALL, MAINTAIN AND REMOVE ALL TEMPORARY SIGN SUPPORTS. AFTER REMOVING THE SUPPORTS, THE CONTRACTOR MUST FILL HOLES (IF ANY) AND RESTORE THE GROUND TO ITS ORIGINAL CONDITION AND ELEVATION. THE COST OF PLACING GRAVEL, SOD OR SEED MUST BE INCLUDED IN THE UNIT BID PRICE FOR "TRAFFIC CONTROL & PROTECTION," FOR TEMPORARY DETOUR.
2. ALL SIGNS, SUPPORTS AND POSITIONING MUST BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.
3. SIGNING SHALL BE PLACED AT LOCATION THAT WILL BE COMPATIBLE WITH EXISTING SIGNING.
4. ALL EXISTING SIGNS OR OTHER DETOUR SIGNS THAT CONFLICT WITH THE DETOUR MUST BE COVERED.
5. THIS DETOUR ROUTE ASSUMES THAT THERE WILL BE CONSTRUCTION ACTIVITIES ON BARTLETT ROAD. THE CONTRACTOR SHALL COORDINATE THIS WITH THE ENGINEER.

x:\3920s\3944\engineering\documents\MDT\ppr\in\_abc\DETOUR\_01.dgn

FILE NAME = #FILES#	USER NAME = #USER#	DESIGNED - BJW	REVISED -	<b>KANE COUNTY DIVISION OF TRANSPORTATION</b>	<b>MAINTENANCE OF TRAFFIC DETOUR PLAN</b>			F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
		DRAWN - DMS	REVISED -		361	06-00214-15-BR	KANE/DUPAGE	545	94			
		CHECKED - JNR	REVISED -		CONTRACT NO. 63074							
		PLOT SCALE = 1500.00' / IN.	REVISED -		SCALE:	SHEET NO. OF SHEETS	STA. TO STA.	FED. ROAD DIST. NO.	(ILLINOIS) FED. AID PROJECT			
		PLOT DATE = 4/27/2009	DATE - 3/31/09									