

WORK ZONE	W21-1115(0)-3618
SPEED LIMIT	R2-1-3648
45	
#375 FINE MINIMUM	R21-1106-3618


NOTES

1. THIS TEMPORARY CONCRETE BARRIER IS TO BE RELOCATED FROM RAMPS B AND D FOR WHERE IT IS NO LONGER REQUIRED. THIS WORK SHALL BE PAID FOR AT THE CONTRACT UNIT PRICE FOR RELOCATE TEMPORARY CONCRETE BARRIER AND SHALL BE MEASURED IN ACCORDANCE WITH ARTICLE 704.05 OF THE STANDARD SPECIFICATIONS.
2. TEMPORARY CONCRETE BARRIER SHALL BE CONTINUOUSLY PINNED TO THE PAVEMENT AT LOCATIONS INDICATED ON THE MOT TYPICAL SECTIONS. SEE MAINTENANCE OF TRAFFIC GENERAL NOTES.

TOLLWAY TRAFFIC CONTROL

TRAFFIC CONTROL ON INTERSTATE 88 AND AT RAMP TERMINALS SHALL BE IN ACCORDANCE WITH THE FOLLOWING ILLINOIS TOLLWAY STANDARDS:

- E1 CONSTRUCTION SIGNS
- E2 LANE CLOSURE DETAILS
- E3 SHOULDER CLOSURE DETAILS
- E4 MAINTENANCE OF TRAFFIC REVERSE CURVE
- E5 TEMPORARY GORE DETAILS



FILE NAME	USER NAME	DESIGNED	REVISED	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC - STAGE 1A RAMP A	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
41414.6	RUSER8	PJO	-			338	(112 & 113) WRS-5	DUPAGE	963	146
		DRAWN	REVISED							
		CHECKED	REVISED							
		DATE	REVISED							
		10/15/2012								
					SCALE:	SHEET NO. 30 OF 118 SHEETS		STA. 1005+00 TO STA. 1019+00		CONTRACT NO. 60131
ILLINOIS FED. AID PROJECT										