



LEGEND

- ↑ ARROW BOARD
- ▬ SIGN
- ⚡ DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- ⚡ TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- DRUMS
- IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW) TEST LEVEL 3
- ▶ MONODIRECTIONAL BARRIER WALL / GUARDRAIL MARKER AT 25' CTRS.
- ▨ HMA SURFACE REMOVAL BUTT JOINT
- ▩ PAVED SHOULDER REMOVAL
- ▧ APPROACH SLAB REMOVAL
- ▤ PAVEMENT REMOVAL

NOTES:
 SEE STANDARDS 701400 AND 701401 FOR DETAILS NOT SHOWN.
 THE CONTRACTOR SHALL SCHEDULE HIS OPERATIONS SO THAT ALL LANES ARE OPEN TO TRAFFIC FROM FRIDAY AT 12:00 PM UNTIL MONDAY AT 6:00 AM.
 THE CONTRACTOR SHALL LOCATE BARRICADES ON RAMP C TO PROVIDE A MINIMUM 12' LANE DURING WORK PERIODS AND 14' LANE DURING NON-WORKING PERIODS.
 TRAFFIC CONTROL AND PROTECTION ALONG FAI 55 SHALL BE AS SHOWN ON STANDARDS 701400 AND 701401. TRAFFIC CONTROL AND PROTECTION ALONG RAMP C SHALL BE AS SHOWN ON THE PLANS.
SEQUENCE OF OPERATIONS SN 054-0060, 0061 PRESTAGE 1
 1. CONSTRUCT PAVEMENT PATCHES AND PARTIAL DEPTH BRIDGE PATCHES
 2. REMOVE OUTSIDE SHOULDERS, BRIDGE APPROACH SHOULDERS, INLET BOXES, AND PIPE DRAINS AND CONSTRUCT HMA BASE COURSE AND HMA SURFACE COURSE.
 3. REMOVE MEDIAN SHOULDERS AND CONSTRUCT HMA BASE COURSE AND HMA SURFACE COURSE.



JOB = 2236.10	DESIGNED - NAK	REVISED -
FILE NAME = D672E11-sht-P1-6061.dgn	DRAWN - TJD	REVISED -
PLOT SCALE = 100.0000 ' / IN.	CHECKED - NAK	REVISED -
PLOT DATE = 3/18/2013	DATE - 3/3/2011	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**PRE-STAGE 1 REMOVAL & CONSTRUCTION
 SN 054-0060 & SN 054-0061**

SCALE: SHEET NO. 1 OF 2 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	D6 LOGAN CO BR 2011-1	LOGAN	429	114
FED. ROAD DIST. NO.			ILLINOIS FED. AID PROJECT	
			CONTRACT NO. 72E11	