



- LEGEND**
- EXISTING IMPROVEMENTS
 - WORK AREA LIMITS
 - EXISTING BUILDINGS
 - PROPOSED EQUIPMENT PARKING AREA
 - EXISTING FENCE
 - PROPOSED BARRICADES
 - CONSTRUCTION SIGN:
- "CONSTRUCTION TRAFFIC →"
 - "← CONSTRUCTION TRAFFIC"
 - "CONSTRUCTION TRAFFIC ↑"
 - "NO CONSTRUCTION TRAFFIC"

WORK AREA 2 NOTES

1. THE WORK ITEMS TO BE COMPLETED IN THIS AREA INCLUDE REMOVAL OF THE EXISTING TAXILANE PAVEMENT, CONSTRUCTION OF THE NEW TAXILANE PAVEMENT, INCLUDING GRADING, PAVING, AND EROSION CONTROL.
2. THE CONTRACTOR SHALL HAVE A MAXIMUM OF 14 CONSECUTIVE CALENDAR DAYS TO COMPLETE THE WORK IN THIS AREA. CONCRETE CURE TIME MAY EXTEND BEYOND THIS DURATION IF NECESSARY TO MEET SPECIFICATION REQUIREMENTS TO OPEN PAVEMENT TO TRAFFIC. THE ONLY CONTRACTOR WORK ITEM THAT SHALL BE ALLOWED TO EXTEND BEYOND THE LISTED DURATION IS REMOVAL OF THE BARRICADES TO REOPEN THE PAVEMENT TO TRAFFIC.
3. THE CONTRACTOR MAY NOT PROCEED TO THE NEXT WORK AREA UNTIL THIS AREA IS REOPENED TO AIRCRAFT TRAFFIC PER THE STANDARD SPECIFICATIONS UNLESS APPROVED IN ADVANCE BY THE OWNER.
4. CLOSURE CROSSES AND BARRICADES SHALL BE IN PLACE PRIOR TO BEGINNING CONSTRUCTION.
5. AT ALL TIMES, THE CONTRACTOR'S OPERATIONS SHALL BE SUCH AS TO MINIMIZE CLOSURES.

CONTRACTOR SHALL HAVE THE OPTION OF HAULING PAVEMENT MILLINGS OFF-SITE FOR DISPOSAL OR PLACING UP TO 18 INCHES DEEP OF COMPACTED MILLINGS IN THIS APPROXIMATE LOCATION. LIMITS OF THE LOCATION ARE TO BE DETERMINED BY OWNER AND RESIDENT ENGINEER, BUT MEASURE APPROXIMATELY 75' X 150'. TOPSOIL STRIPPING AND SUBGRADE COMPACTION BY ROLLING MAY BE NECESSARY PRIOR TO PLACEMENT OF MILLINGS. ALL COSTS ASSOCIATED WITH THIS WORK SHALL BE INCIDENTAL TO THE PAVEMENT MILLING ITEM.

MAR 11, 2013 11:58 AM HARR01115
 p:\s\sw306\hanson\dom\hanson_projects\documents\12a0069\12a0069p\cadd\airport\sheet\C-006-SFY

REVISION	DATE

SAINT LOUIS DOWNTOWN AIRPORT

A Division of Bi-State Development Agency
 BLOCK GRANT PROJ.: 3-17-0039-B30
 IL PROJ.: CFS-4213

Hanson Project No.	12A0069	BSS	01/31/13
Filename	C-006-SFY.dwg	MLH	01/31/13
Scale	AS SHOWN	BSS	03/08/13
Date	03/08/13	REVIEWED	

HANSON

© Copyright Hanson Professional Services Inc. 2013
 Hanson Professional Services Inc.
 1525 South Main Street
 Springfield, Illinois 62703-2886

RECONSTRUCT TAXILANE IN NORTHWEST QUADRANT

PROPOSED SAFETY AND PHASING PLAN - WORK AREA 2