

FLASHER BARRICADE NOTES

1. FLASHERS TO BE BATTERY OPERATED. LENS TO BE RED AND BE ABLE TO ROTATE 90 DEGREES.
2. SANDBAGS TO BE PLACED ON EACH SUPPORT BRACE AS REQUIRED TO PREVENT DISPLACEMENT BY WIND, JET OR PROP BLAST.
3. NO SEPARATE PAYMENT WILL BE MADE FOR THIS ITEM. COSTS SHALL BE CONSIDERED INCIDENTAL TO THE PROJECT.
4. PLACE AT 20' INTERVALS.

FLASHER BARRICADE DETAIL

N.T.S.

RUNWAY CLOSURE MARKER NOTES


1. MARKERS SHALL BE YELLOW.
2. MARKERS SHALL BE PAINTED PLYWOOD, PLASTIC OR OTHER APPROVED MATERIAL.
3. CONTRACTOR SHALL MAINTAIN MARKERS AS DIRECTED BY THE AIRPORT.
4. COST OF FURNISHING, INSTALLING, MAINTAINING, RELOCATING AND REMOVING MARKERS SHALL BE INCIDENTAL TO THE CONTRACT.
5. MARKERS SHALL BE PLACED OVER EXISTING RUNWAY NUMERALS.

CLOSED RUNWAY MARKER DETAIL

N.T.S.

REVISIONS

NUMBER	BY	DATE



**UNIVERSITY OF ILLINOIS
 WILLARD AIRPORT**
REMARK RUNWAY THRESHOLDS
CONSTRUCTION ACTIVITY PLAN 1

© Copyright CMT, Inc.
CMT
 CRAWFORD, MARPHY & TILLY, INC.
 CONSULTING ENGINEERS
 License No. 184-000813

**CONSTRUCTION ACTIVITY PLAN
 PHASE 1 NOTES**

1. CONTRACTOR TO SET UP BARRICADES AND RUNWAY CLOSURE MARKERS AS SHOWN PRIOR TO BEGINNING WORK.
2. PHASE 1, 2 AND 3 SHALL NOT BE CONCURRENT. ONLY ONE RUNWAY SHALL BE CLOSED AT ONE TIME.
3. RUNWAY 14L / 32R SHALL BE OPENED AT THE END OF EACH WORKING DAY. AS A MINIMUM, AT LEAST ONE COAT OF PAINT FOR THE NEW MARKINGS SHALL BE COMPLETED. THE CONTRACTOR SHALL NOTIFY THE RESIDENT ENGINEER IF NOT ALL MARKING WILL BE COMPLETED THAT DAY.
4. THE CONTRACTOR SHALL REMAIN IN RADIO CONTACT WITH THE FAA AIR TRAFFIC CONTROL TOWER THROUGHOUT THE DAY WHEN HE IS WORKING ON OR NEAR ACTIVE AIRPORT PAVEMENTS.

DESIGN BY:	SMS
DRAWN BY:	CMT
CHECKED BY:	<i>SMS</i>
APPROVED BY:	<i>SMS</i>
DATE:	04/27/2007
JOB No:	06059-04-00
IL PROJECT:	CM-3662
A.I.P. PROJECT:	3-17-0016-23
SHEET	3 OF 10 SHEETS

