

STATION EQUATION:
 I-55 CL
 STA. 615+75.11 =
 CENTRAL AVE. CL
 STA. 19+86.42



END RELOCATE TEMP.
 CONC. BARRIER
 STA. 602+61
 O/S 53.0' RT
 LENGTH = 1010 FT

12" CHEVRONS
 45° @ 30' C-C
 LENGTH (ALL) =
 111 FT

- LEGEND:**
- TEMPORARY CONCRETE BARRIER
 - TRAFFIC MOVEMENT
 - WORK ZONE
 - TEMPORARY PAVEMENT (INTERSTATE)
 - BARRICADE, TYPE III
 - DRUM WITH MONO-DIRECTIONAL STEADY BURNING LIGHT
 - ARROW BOARD
 - M.O.T. APPURTENANCES REMAINING FROM PREVIOUS STAGES
 - M.O.T. SIGNING (SEE SIGNING LEGEND FOR SIGN TYPE AND PANEL SIZE)

NOTES:

1. ALONG SB I-55, RELOCATE 290 FT OF TEMPORARY CONCRETE BARRIER WALL (STATE OWNED) FROM STA. 604+81 TO STA. 607+71 TO CREATE AN OPENING FOR STAGE 3.
2. ALONG NB I-55, RELOCATE 290 FT OF TEMPORARY CONCRETE BARRIER WALL (STATE OWNED) FROM STA. 601+31 TO STA. 604+21 TO CREATE AN OPENING FOR STAGE 3.
3. GLARE SCREENS SHALL BE LOCATED ALONG THE TEMPORARY CONCRETE BARRIER WALL FROM STATION 601+31 TO 628+81.



| | | | |
|----------------------------|-----------------------|-------------------|-----------|
| TYLIN INTERNATIONAL | USER NAME = #USER# | DESIGNED - JDF | REVISED - |
| | PLOT SCALE = #SCALE# | DRAWN - JDF | REVISED - |
| | PLOT DATE = 4/28/2011 | CHECKED - JPM | REVISED - |
| | | DATE - 03/25/2011 | REVISED - |

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

| | | |
|--|-------------------------|----------------------------|
| CENTRAL AVENUE OVER I-55 MAINTENANCE OF TRAFFIC PLANS STAGE 3 - I-55 | | |
| SCALE: 1" = 50' | SHEET NO. 2 OF 4 SHEETS | STA. 601+00 TO STA. 616+00 |

| | | | | |
|---|-------------------------------|----------------|---------------------|-----------------|
| F.A.I. RTE. I-55 | SECTION 0711.2R & 1011.1BR | COUNTY COOK | TOTAL SHEETS 741 | SHEET NO. 95 |
| FED. ROAD DIST. NO. [ILLINOIS] FED. AID PROJECT | | | CONTRACT NO. 60999 | |