

GENERAL NOTES

ANY PAVEMENT MARKING THAT IS REMOVED OR DAMAGED DUE TO PATCHING OR WHITETOPPING REPAIR OPERATIONS WILL NOT BE REPLACED AS PART OF THIS CONTRACT.

INDEX OF SHEETS

- 1 COVER SHEET
- 2 GENERAL NOTES / INDEX OF SHEETS / LIST OF STANDARDS
- 3 SUMMARY OF QUANTITIES
- 4 TYPICAL SECTION
- 5 SCHEDULE (CLASS B PATCHING / WHITETOPPING REPAIR)
- 6 PLAN SHEETS

STANDARDS

- 000001-06 STANDARD SYMBOLS, ABBREVIATIONS, AND PATTERNS
- 001001-02 AREAS OF REINFORCEMENT BARS
- 001006 DECIMAL OF AN INCH AND OF A FOOT
- 420106-04 36' JOINTED PCC PAVEMENT
- 420701-02 PAVEMENT FABRIC
- 442101-07 CLASS B PATCHES
- 701602-05 URBAN LANE CLOSURE, MULTILANE, 2W WITH BIDIRECTIONAL LEFT TURN LANE
- 701701-07 URBAN LANE CLOSURE, MULTILANE INTERSECTION
- 701901-01 TRAFFIC CONTROL DEVICES
- 780001-02 TYPICAL PAVEMENT MARKINGS

701421-03

886001-01 DETECTOR LOOP INSTALLATIONS

886006-01 TYPICAL LAYOUTS FOR DETECTION LOOPS

REVISI 6-13-11

Prepared By:

Joe Zblangiewicz  
DISTRICT STUDIES & PLANS ENGINEER

Examined By:

James Travis Emery  
DISTRICT LAND ACQUISITION ENGINEER

Examined By:

Camie Nelson  
DISTRICT PROGRAM DEVELOPMENT ENGINEER

Examined By:

Karl H. H. H.  
DISTRICT OPERATIONS ENGINEER

Examined By:

K. H. H.  
DISTRICT CONSTRUCTION ENGINEER

Examined By:

Bruce W. H. H.  
DISTRICT MATERIALS ENGINEER

Examined By:

DISTRICT PROJECT IMPLEMENTATION ENGINEER

Approved By:

Mary C. H. H.  
DEPUTY DIRECTOR OF HIGHWAYS, REGION 5 ENGINEER

March 21 20 11  
DATE

FILE NAME =	USER NAME = neesdp	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	GENERAL NOTES, INDEX OF SHEETS, LIST OF STANDARDS	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
c:\pwork\pwork\neesdp\8253881\78240	ant-plan.dgn	DRAWN -	REVISED -			331/332	D9 CM PAVEMENT REPAIR 2011-1	SALINE	6	2
	PLOT SCALE = 100.0000' / IN.	CHECKED -	REVISED -			CONTRACT NO. 78240				
	PLOT DATE = 3/15/2011	DATE -	REVISED -			ILLINOIS FED. AID PROJECT				