

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

BORING LOG
Sheet 1 of 3
Client: Coombe-Bloxdorf, P.C.
Project Name: Long Point Rd District Section 06-00169-01-BR CH-35
Project Site: Livingston County, Illinois
Boring No. B-1
Surface Elev. 100.40
Auger Depth 46' Rotary Depth NA
Start Date 10/10/09 Finish Date 10/10/09

Location: 7' Right of Station 9+61

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Ongate Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
100.40									Randy Safranski Diedrich D-120	
99.40	Stiff Black And Brown Clay (Fill)		1	1	SS	1.3	7	B	22	
96.40			2	2	SS	1.1	6	B	21	
92.40			3	3	SS	1.2	6	B	21	
90.40	Stiff Brown Clay		4	4	SS	1.8	10	B	20	
87.40			5	5	SS	2.5	18	B	18	
84.40	Very Stiff Brownish Gray Clay Till		6	6	SS	3.2	23	B	16	
82.40			7	7	SS	2.9	21	B	17	
80.40			8	8	SS	3.4	24	B	18	

Groundwater Data: Static water level after auger removal - elevation 90.0.
Comments: Bin southwest ringwall = 100.0.

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

BORING LOG
Sheet 2 of 3
Client: Coombe-Bloxdorf, P.C.
Project Name: Long Point Rd District Section 06-00169-01-BR
Project Site: Livingston County, Illinois
Boring No. B-1
Surface Elev. 100.40
Auger Depth 46' Rotary Depth NA
Start Date 10/10/09 Finish Date 10/10/09

Location: 7' Right of Station 9+61

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Ongate Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
79.40	Very Stiff Brownish Gray Clay Till (Occasional Black Streaks)		9	9	SS	3.1	26	S	16	
74.40			10	10	SS	3.6	27	S	16	
71.40		Dense Gray Silt		11	11	SS	--	38	--	17
69.40			12	12	SS	--	46	--	17	
64.40	Dense Olive Brown And Gray Clay Till		13	13	SS	5.1	41	S	12	
63.40			14	14	SS	--	57	--	16	
59.40	Very Dense Gray Weathered Shale									

Groundwater Data: Static water level after auger removal - elevation 90.0.
Comments: Bin south west ringwall = 100.0.

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354
Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net


BORING LOG
Sheet 3 of 3
Client: Coombe-Bloxdorf, P.C.
Project Name: Long Point Rd District Section 06-00169-01-BR
Project Site: Livingston County, Illinois
Boring No. B-1
Surface Elev. 100.40
Auger Depth 46' Rotary Depth NA
Start Date 10/10/09 Finish Date 10/10/09

Location: 7' Right of Station 9+61

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Ongate Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
58.40	Very Dense Gray Shale		15	15	SS	--	100	--	8	
54.40										
54.40	Bottom of Boring									

Groundwater Data: Static water level after auger removal - elevation 90.0.
Comments: Bin southwest ringwall = 100.0.

PLT DATE = 3/29/11
FILE NAME = 06032448-87450-011-boring-log.dgn
PLOT SCALE = 0.100000 1" = 1.00'
USER NAME = CFC

SHEET TITLE		BORING LOGS	
PROJECT	C.H. 35 OVER DIAMOND CREEK FAS RTE.267 SEC. 06-00169-01-BR LIVINGSTON COUNTY STATION 10+30.00 STRUCTURE NUMBER 053-3456	PROJECT NO.	06079
DATE	3/29/11	DESIGN BY	CME/MCB
DRAWN BY	CFC	CHECKED BY	CME/MCB
 Coombe-Bloxdorf P.C. - CIVIL ENGINEERS - - STRUCTURAL ENGINEERS - - LAND SURVEYORS - Design Firm License No. 184-002703		DRAWING NO.	11
			OF 12 SHTS