INDEX OF SHEETS

- COVER SHEET
- INDEX OF SHEETS, STANDARDS, GENERAL NOTES SIGNATURES
- SUMMARY OF QUANTITY
- STAGE I TRAFFIC CONTROL DETAIL STAGE II TRAFFIC CONTROL DETAIL
- BRIDGE PLAN, CROSS SECTION & ELEVATION PATCHING PLAN
- ROADWAY TYPICAL SECTION (FOR INFORMATION ONLY)

STANDARDS

701006-05
OFF ROAD OPERATIONS, 2L, 2W, 15' TO 24" FROM PAVEMENT EDGE
701011-04
OFF ROAD MOVING OPERATIONS, 2L, 2W, DAY ONLY
701301-04
LANE CLOSURE, 2L, 2W, SHORT TIME OPERATIONS
LANE CLOSURE, 2L, 2W, BRIDGE REPAIR, FOR SPEEDS 2 45 MPH TRAFFIC CONTROL DEVICES 701901-03 701001-02 OFF-RD OPERATIONS, 2L, 2W, MORE THAN 15' (4.5 m) AWAY

GENERAL NOTES

- 1. FULL DEPTH PATCHES SHOWN ON THE PLAN SHEETS IDENTIFY AREAS WHERE THE POTENTIAL FOR FULL DEPTH PATCHES IS CREATER. THE CONTRACTOR SHALL NOT INTENTIONALLY REMOVE SOUND CONCRETE IN ORDER TO MAKE PATCHES FULL DEPTH.
- 2. THE PATCH SIZES AND LOCATIONS SHOWN ON THE PLAN SHEETS ARE ESTIMATED. THE FINAL PATCH LOCATIONS SHALL BE DETERMINED BY THE ENGINEER IN THE FIELD.
- 4. FULL DEPTH PATCHES REMAINING OPEN OVERNIGHT SHALL BE COVERED WITH STEEL PLATES. THE COST OF FURNISHING, SETTING, AND REMOVING STEEL PLATES SHALL BE INCLUDED IN THE BID PRICE FOR 'DECK SLAB REPAIR (FULL DEPTH, TY II)."

SIGNATURES

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION DIVISION OF HIGHWAYS DISTRICT 6					
EXAMINED May 162h 20 14 When Williamson O ENGINEER OF OPERATIONS					
EXAMINED MAY 15 20 14 LENGINEER OF PROJECT IMPLEMENTATION					
EXAMINED May 13 20 14 All P M DEVELOPMENT					

1						
-	FILE NAME :	USER NAME = shehdm	DESIGNED	,	DMS	REVISED -
-	S:\8ridgeplans.CAD\72H23 - SN 8818888 P	tching 2014\plansheets.dgn	DRAWN	-	OMS	REVISED -
		PLOT SCALE « 48.2288 '/ in.	CHECKED	~		REVISED -
	Default	PLOT DATE = Mag-16-2814 (1:55:24AM	DATE	-		REVISED -

STATE OF ILLINOIS **DEPARTMENT OF TRANSPORTATION**

SCALE:

INDEX OF SHEETS, STANDARDS, SIGNATURES, GENERAL NOTES SHEET OF SHEETS STA.