



HIGH MAST TOWER LOCATIONS (TAZEWELL COUNTY)

HIGH MAST TOWER								LUMINAIRE					
LOCATION				IDENTIFICATION				QUANTITY	DISTRIB. TYPE	SHIELD SIZE		WATTAGE/ VOLTAGE	INSTALL CONTRACT
ROADWAY	COUNTY	STATION	OFFSET	HEIGHT (M)	CONT.	CIRCUIT	NUMBER			HOUSE SIDE	STREET SIDE		
RAMP I-3	TAZEWELL	10+082.5	16.0 R	30	I	CD	2	6	M-C-III	N.A.	N.A.	400W/240V	68195
RAMP I-3	TAZEWELL	10+236.8	14.0 R	30	I	CD	3	4	M-C-III	N.A.	N.A.	400W/240V	68195
RAMP H-1	TAZEWELL	10+455.0	12.5 R	30	I	AB	2	8	M-C-V	N.A.	N.A.	400W/240V	68195
RAMP H-4	TAZEWELL	10+540.82	12.5 L	30	R	CD	3	3	M-C-II	400	N.A.	400W/240V	68195
RAMP H-1	TAZEWELL	10+558.5	10.4 R	30	I	AB	1	8	M-C-V	N.A.	N.A.	400W/240V	68195
RAMP H-1	TAZEWELL	10+678.0	42.4 L	30	I	CD	1	8	M-C-V	N.A.	N.A.	400W/240V	68195
RAMP H-4	TAZEWELL	10+680.4	12.4 L	30	R	CD	2	3	M-C-II	400	N.A.	400W/240V	68195
I-74	TAZEWELL	142+388.1	28.0 L	30	J	AB	2	6	M-C-V	N.A.	N.A.	400W/240V	68201
I-74	TAZEWELL	142+487.2	38.4 L	30	J	AB	1	6	M-C-II	200	200	400W/240V	68201
I-74	TAZEWELL	142+902.6	26.6 L	30	J	CD	1	8	M-C-II	200	200	400W/240V	68201
I-74	TAZEWELL	143+067.5	46.0 L	30	J	EF	1	5	M-C-II	200	200	400W/240V	68201
I-74	TAZEWELL	143+206.0	27.4 L	30	J	EF	2	4	M-C-V	N.A.	N.A.	400W/240V	68201
I-74	TAZEWELL	143+290.0	27.0 L	30	J	EF	3	4	M-C-III	N.A.	N.A.	400W/240V	68201
I-74	TAZEWELL	143+415.0	102.7 L	30	W	AB	3	5	M-C-V	N.A.	N.A.	400W/240V	68201
I-74	TAZEWELL	143+581.5	108.0 L	30	W	AB	4	6	M-C-V	N.A.	N.A.	400W/240V	68201
I-74	TAZEWELL	143+704.0	86.5 L	30	W	AB	5	5	M-C-II	400	N.A.	400W/240V	68201
I-74	TAZEWELL	151+415.3	16.0 L	30	R	EF	7	7	M-C-III	400	N.A.	400W/240V	68195
I-74	TAZEWELL	151+571.3	23.0 R	30	R	EF	6	7	M-C-III	400	N.A.	400W/240V	68195
I-74	TAZEWELL	151+746.0	25.3 R	30	R	EF	1	8	M-C-V	N.A.	N.A.	400W/240V	68195
I-74	TAZEWELL	151+826.6	1.50 L	24	R	CD	1	8	M-C-V	N.A.	N.A.	400W/240V	68195
I-74	TAZEWELL	151+835.5	67.5 R	30	R	GH	1	6	M-C-V	N.A.	N.A.	400W/240V	68195
I-74	TAZEWELL	151+971.0	2.00 L	24	R	AB	1	8	M-C-V	N.A.	N.A.	400W/240V	68195
I-74	TAZEWELL	152+119.0	2.50 L	24	R	AB	2	6	M-C-II	200	200	400W/240V	68195
I-74	TAZEWELL	152+264.7	3.00 L	24	R	AB	3	6	M-C-II	200	200	400W/240V	68195
I-74	TAZEWELL	152+424.0	3.50 L	24	R	AB	4	6	M-C-II	200	200	400W/240V	68195
I-74	TAZEWELL	152+594.9	MEDIAN	24	M	AB	4	6	M-C-II	200	200	400W/240V	68199
I-74	TAZEWELL	152+747.0	MEDIAN	24	M	AB	3	8	M-C-III	200	200	400W/240V	68199
I-74	TAZEWELL	152+864.0	26.0 R	30	M	AB	2	6	M-C-III	200	200	400W/240V	68199
I-74	TAZEWELL	152+995.0	34.6 R	30	M	AB	1	8	M-C-III	200	200	400W/240V	68199
I-74	TAZEWELL	153+154.0	17.5 R	30	M	CD	1	8	M-C-II	200	200	400W/240V	68199
I-74	TAZEWELL	153+328.7	27.8 R	30	M	CD	2	6	M-C-III	200	200	400W/240V	68199
I-74	TAZEWELL	153+471.7	36.6 R	36	M	CD	3	6	M-C-III	200	200	400W/240V	68199
I-74	TAZEWELL	153+782.0	MEDIAN	24	W	AB	2	8	M-C-II	400	400	400W/240V	68199
I-74	TAZEWELL	153+919.0	MEDIAN	24	W	AB	1	6	M-C-III	N.A.	N.A.	400W/240V	68199
I-74	TAZEWELL	153+938.8	85.7 R	30	W	EF	1	5	M-C-III	N.A.	N.A.	400W/240V	68199
I-74	TAZEWELL	154+045.8	MEDIAN	24	W	CD	1	6	M-C-V	N.A.	N.A.	400W/240V	68199
I-74	TAZEWELL	154+053.0	106.4 R	30	W	EF	2	6	M-C-V	N.A.	N.A.	400W/240V	68199
I-74	TAZEWELL	154+165.4	MEDIAN	24	W	CD	2	4	M-C-II	400	400	400W/240V	68199
I-74	TAZEWELL	154+196.4	71.4 R	30	W	EF	3	5	M-C-II	N.A.	N.A.	400W/240V	68199
I-74	TAZEWELL	154+295.5	MEDIAN	24	W	CD	3	6	M-C-II	400	400	400W/240V	EXISTING
I-74	TAZEWELL	154+450.0	MEDIAN	24	W	CD	4	6	M-C-II	400	400	400W/240V	68199
I-74	TAZEWELL	154+609.4	MEDIAN	24	W	CD	5	6	M-C-II	400	400	400W/240V	68199

FILE NAME = 68B52 - High Mast Lighting Maintenance
 USER NAME = keithbr
 Final 7-19-13.dgn
 PLOT SCALE = 164.7568' / in.
 PLOT DATE = 7/19/2013

DESIGNED -
 DRAWN -
 CHECKED -
 DATE -

REVISED -
 REVISED -
 REVISED -
 REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

LIGHT TOWER AND LUMINAIRE INFORMATION (TAZEWELL COUNTY)

SCALE: SHEET NO. 16 OF 62 SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
VAR	D4 HIGH MAST REPAIR 2014	VARIOUS	41	8
CONTRACT NO. 68B52			ILLINOIS FED. AID PROJECT	