



ADVANCE WARNING SIGN PER HIGHWAY STANDARD 701606-06



ALL WORK ON SOUTH LEG OF PAXTON, AND EAST AND WEST LEGS OF RIVER OAKS CAN BE DONE WITH 701606

**LEGEND**

- ① 4" YELLOW EDGE LINE - TEMPORARY PAVEMENT MARKINGS
- ② 4" WHITE EDGE LINE - TEMPORARY PAVEMENT MARKINGS
- ③ 4" DOUBLE YELLOW CENTERLINE (11" C-C) - TEMPORARY PAVEMENT MARKINGS
- ④ 6" WHITE SKIP DASH (2' LINE, 6' SPACE) - TEMPORARY PAVEMENT MARKINGS
- ⑤ 6" YELLOW SKIP DASH (2' LINE, 6' SPACE) - TEMPORARY PAVEMENT MARKINGS
- ⑥ 24" WHITE STOP BAR - TEMPORARY PAVEMENT MARKINGS
- ⑦ TEMPORARY SYMBOLS AND LETTERS, LARGE
- ⑧ 4" WHITE SKIP DASH (10' LINE, 30' SPACE) - TEMPORARY PAVEMENT MARKINGS
- ⑨ 6" WHITE LANE LINE - TEMPORARY PAVEMENT MARKINGS
- WORK AREA
- TEMPORARY PAVEMENT TO BE CONSTRUCTED
- VERTICAL PANEL WITH STEADY BURNING LIGHT (50' C-C)
- TYPE I OR II BARRICADE OR DRUM WITH STEADY BURNING LIGHT (50' C-C)
- TYPE III BARRICADE WITH STEADY BURNING LIGHT
- SIGN
- TYPE F BARRICADE
- CRASH ATTENUATOR

FILE NAME = 08328-TC0N-02 - TC0N02	USER NAME =	DESIGNED -- RW	REVISED --
		CHECKED -- RW	REVISED --
	PLOT SCALE =	DRAWN -- RG/PS	REVISED --
	PLOT DATE = 01-25-10	CHECKED -- AG	REVISED --

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**US ROUTE 6 (RIVER OAKS DRIVE) AT PAXTON AVENUE  
INTERSECTION IMPROVEMENT  
SUGGESTED STAGING AND TRAFFIC CONTROL - STAGE II**

SCALE: 1"=50'      SHEET NO. 011 OF 044 SHEETS      STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
351	06-00139-00-CH	COOK	044	011
CONTRACT NO. 63268				
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT HD-M-9003(258)				