



DETOUR SIGN ASSEMBLY LEGEND	
1	DETOUR AHEAD W20-2 (48" X 48")
2	DETOUR M4-9L (30" X 24")
3	DETOUR M4-9R (30" X 24")
4	ROAD CLOSED R11-2 (60" X 30")
5	ROAD CONSTRUCTION AHEAD W20-1 (48" X 48")
6	DETOUR M4-10L (48" X 18")
7	DETOUR M5-1L (21" X 15")
8	DETOUR M5-1R (21" X 15")
9	END DETOUR M4-8A (24" X 12")
10	DETOUR M4-8 (24" X 12")
11	↑ M6-3 (20" X 15")
12	GARFIELD STREET 1'-11" X 3'-3"
13	NO RIGHT TURN R3-2 (24" X 24")
14	NO LEFT TURN R3-1 (24" X 24")
15	NORTH M3-3 (24" X 12")
16	ONE LANE ROAD AHEAD W20-4 (48" X 48")
17	ROAD CLOSED LOCAL TRAFFIC ONLY R11-3 (60" X 30")

- LEGEND**
- ⊥ TYPE III BARRICADE WITH STEADY BURN LIGHTS (NECESSARY NO. OF BARRICADES TO BE PROVIDED AS NEEDED FOR PROPER CLOSURE)
 - ⊥ SIGN
 - TRAFFIC DIRECTION

- NORTHBOUND DETOUR NOTES**
1. SEE IDOT STANDARD 701901 FOR TRAFFIC CONTROL DEVICES.
 2. SEE IDOT STANDARD 701501-04 FOR LANE CLOSURES.
 3. CONTRACTOR SHALL MAINTAIN TRAFFIC AT ALL SIDE ROAD INTERSECTIONS.
 4. ALL PAVEMENT MARKINGS REMOVED FOR CONSTRUCTION STAGING SHALL BE REPLACED.
 5. SIGN LOCATIONS SHOWN ON THE SUGGESTED THROUGH TRAFFIC DETOUR PLAN ARE APPROXIMATE AND SUBJECT TO MODIFICATION AT THE TIME OF CONSTRUCTION.
 6. SEE IDOT STANDARD 701801-03 FOR SIDEWALK CLOSURES.
 7. ALL SIGNING AND BARRIERS SHALL BE INCLUDED IN THE PAY ITEM TRAFFIC CONTROL AND PROTECTION FOR TEMPORARY DETOUR.

SEC Group, Inc.
 Engineering
 Surveying
 Planning
 Landscape Architecture
 McHenry • Yorkville • New Lenox • Chicago
 www.secgroup.com

USER NAME = sjohnson	DESIGNED -	REVISED -
PLOT SCALE = NONE	DRAWN - SVJ	REVISED -
PLOT DATE = 8/14/2009	CHECKED - GT	REVISED -
	DATE - 8/14/09	REVISED -

**VILLAGE OF HINSDALE
 DUPAGE COUNTY, ILLINOIS
 GARFIELD STREET, FIRST STREET, & PARK AVENUE**

**GARFIELD STREET
 SUGGESTED MAINTENANCE OF TRAFFIC
 SUGGESTED NORTHBOUND ALTERNATE ROUTE**

SCALE: NONE SHEET NO. 18 OF 65 SHEETS STA. TO STA.

F.A.U. RTE. 2678	SECTION NO. 08-00086-00-RS	COUNTY DUPAGE	TOTAL SHEETS 65	SHEET NO. 18
FED. ROAD DIST. NO. ILLINOIS	FED. AID PROJECT	CONTRACT NO. 63297		