

CROSS ROAD PIPES AND ESTIMATED FILL HEIGHT

STATION	ESTIMATED FILL (FT)	DESCRIPTION
UNION COUNTY		
2965+00	2.6	SN 091-2021
2977+24		24" RCCP
2984+40	26'	SN 091-7065
2987+16	10+'	36" RCCP
3001+00	7'	SN 091-7064
3008+32		36" RCCP
3017+00	10+'	24" RCCP
3023+00	10+'	42" RCCP
3041+50		24" RCCP
3043+20	10+'	36" RCCP
3053+25		36" RCCP
3056+15		36" RCCP
3066+87	10+'	42" RCCP
3080+30	10+'	36" RCCP
3086+75	10+'	48" RCCP
3094+33	9'	36" RCCP
3100+98	10+'	18" RCCP
3106+62	10+'	36" RCCP
3119+37	10+'	36" RCCP
3130+00	5.8'	SN 091-2020
3136+20		48" RCCP
PULASKI COUNTY		
0+06	2.5'	36" RCCP
4+32	3.5'	42" RCCP
15+69	4'	54" RCCP
20+26	10+'	36" RCCP
26+28	10+'	36" RCCP
41+35		24" RCCP
51+49		42" RCCP
60+00	7'	36" RCCP

FILL WAS ESTIMATED FROM THE TOP OF PIPE TO TOP OF EXISTING PAVEMENT
 IT IS THE CONTRACTOR'S RESPONSIBILITY TO VERIFY FIELD CONDITIONS.
 THE TABLE ABOVE INCLUDES ALL KNOWN PIPE CULVERTS. IF ADDITIONAL
 STRUCTURES EXIST, NO PLAN INFORMATION IS AVAILABLE.