

* PAGES 6, 7, 8 have been DELETED

ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NUMBER
FAP 344	540 R-PCC-PP-1	COOK	19	9

CONTRACT 60C41

EASTBOUND IL 83

PATCH LOCATION NUMBER	STATION	LANE 1			LANE 2		
		SIZE (L X W)	AREA (SQ. YD.)	TYPE	SIZE (L X W)	AREA (SQ. YD.)	TYPE
1	720+77	x			21 x 12	28.0	TYPE IV
2	721+83	21 x 12	28.0	TYPE IV	12 x 12	16.0	TYPE III
3	722+37	12 x 12	16.0	TYPE III	9 x 12	12.0	TYPE II
4	722+54	x			9 x 12	12.0	TYPE II
5	723+40	15 x 12	20.0	TYPE III	x		
6	723+50	x			12 x 12	16.0	TYPE III
7	723+71	13 x 12	17.3	TYPE III	x		
8	726+47	6 x 12	8.0	TYPE II	6 x 12	8.0	TYPE II
9	726+61	x			7 x 12	9.3	TYPE II
10	726+89	16 x 12	21.3	TYPE III	14 x 12	18.7	TYPE III
11	727+15	21 x 12	28.0	TYPE IV	18 x 12	24.0	TYPE III
12	727+32	4 x 12	5.3	TYPE II	4 x 12	5.3	TYPE II
13	729+12	16 x 12	21.3	TYPE III	18 x 12	24.0	TYPE III
14	729+98	x			21 x 2	4.7	TYPE I
15	731+08	24 x 12	32.0	TYPE IV	x		
16	731+35	x			12 x 12	16.0	TYPE III
17	731+90	x			72 x 12	96.0	TYPE IV
18	732+35	19 x 12	25.3	TYPE IV	x		
19	732+80	6 x 12	8.0	TYPE II	6 x 12	8.0	TYPE II
20	732+95	x			6 x 12	8.0	TYPE II
21	733+42	9 x 12	12.0	TYPE II	9 x 12	12.0	TYPE II
22	734+04	9 x 12	12.0	TYPE II	9 x 12	12.0	TYPE II
23	735+36	x			15 x 12	20.0	TYPE III
24	735+69	x			21 x 12	28.0	TYPE IV
25	735+92	3 x 12	4.0	TYPE I	9 x 12	12.0	TYPE II

- 1. CENTERLINE OF HIGGINS RD:
STA. 718+76
- 2. CENTERLINE OF I-90 BRIDGE:
STA. 725+33
- 3. CENTERLINE OF ELMHURST RD:
STA. 768+05

ILLINOIS DEPARTMENT OF TRANSPORTATION
**IL ROUTE 83 (OAKTON ST.)
PAVEMENT PATCHING SCHEDULE**