

**BORING LOG**  
Sheet 2 of 3  
Phone: 815-223-6696  
Fax: 815-223-6659  
E-Mail: Midwest@TheRamp.net


Client: Hutchison Engineering, Inc.  
Project Name: Section 06-26142-01-BR TR-434  
Project Site: Stockland Township  
Iroquois County, Illinois

Boring No. B-2  
Surface Elev. 687.90  
Auger Depth 51' Rotary Depth NA  
Start Date 05/27/07 Finish Date 05/27/07

Location: 6' Left of centerline  
Station 19+45

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY		REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	Randy Saffranski	
666.90												
665.90			22									
664.90			23	9	SS	--	35	--	--			
663.90			24									
662.90	Dense Gray Fine Sand To Fine Gravel		25	10	SS	--	32	--	--			
661.90			26									
660.90			27									
659.90			28	11	SS	--	34	--	--			
658.90			29									
657.90			30	12	SS	4.9	41	S	11			
656.90			31									
655.90			32									
654.90			33	13	SS	5.3	32	B	12			
653.90			34									
652.90	Dense To Very Dense Gray Clay Till		35	14	SS	6.6	35	S	12			
651.90			36									
650.90			37									
649.90			38									
648.90			39									
647.90			40	15	SS	6.8	61	SS	10			
646.90			41									

Groundwater Data: Static water table after auger removal - elevation 673.5.



**BORING LOG**  
Sheet 3 of 3  
Phone: 815-223-6696  
Fax: 815-223-6659  
E-Mail: Midwest@TheRamp.net

Client: Hutchison Engineering, Inc.  
Project Name: Section 06-26142-01-BR TR-434  
Project Site: Stockland Township  
Iroquois County, Illinois

Boring No. B-2  
Surface Elev. 687.90  
Auger Depth 51' Rotary Depth NA  
Start Date 05/27/07 Finish Date 05/27/07

Location: 6' Left of centerline  
Station 19+45

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY		REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	Randy Saffranski	
645.90												
644.90			43									
643.90			44									
642.90			45									
641.90	Very Dense Yellowish Brown To Gray Sandy Loam Till		46	16	SS	--	100 9"	--	10			
640.90			47									
639.90			48									
638.90			49									
637.90			50									
636.90			51	17	SS	--	100 7"	--	10			
635.90			52									
634.90			53									
633.90			54									
632.90			55									
631.90			56									
630.90			57									
629.90			58									
628.90			59									
627.90			60									
626.90			61									
625.90			62									

Groundwater Data: Static water table after auger removal - elevation 673.5.

SOIL BORING LOGS  
T.R. 434 OVER MUD CREEK  
SECTION 06-26102-01-BR  
IROQUOIS COUNTY  
STATION 20+00.00