

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

RDWY. & PROFILE GRADE

Location	Station	Offset	Theoretical Grade Elevations	Theoretical Grade Elevations Adjusted For Dead Load Deflection and Grinding
Bk. W. Abut.	126+17.20	0.00	678.89	678.91
Brig. W. Abut.	126+18.45	0.00	678.89	678.91
A	126+28.45	0.00	678.89	678.92
B	126+38.45	0.00	678.89	678.92
C	126+48.45	0.00	678.89	678.91
Pier 1	126+62.20	0.00	678.89	678.91
D	126+72.20	0.00	678.89	678.94
E	126+82.20	0.00	678.89	678.97
F	126+92.20	0.00	678.89	678.99
G	127+02.20	0.00	678.89	678.99
H	127+12.20	0.00	678.89	678.96
I	127+22.20	0.00	678.89	678.93
Pier 2	127+29.20	0.00	678.89	678.91
J	127+39.20	0.00	678.89	678.91
K	127+49.20	0.00	678.89	678.92
L	127+59.20	0.00	678.89	678.92
Brig. E. Abut.	127+72.95	0.00	678.89	678.91
Bk. E. Abut.	127+74.20	0.00	678.89	678.91

BEAM 4

Location	Station	Offset	Theoretical Grade Elevations	Theoretical Grade Elevations Adjusted For Dead Load Deflection and Grinding
Bk. W. Abut.	126+17.20	3.25	678.84	678.86
Brig. W. Abut.	126+18.45	3.25	678.84	678.86
A	126+28.45	3.25	678.84	678.87
B	126+38.45	3.25	678.84	678.87
C	126+48.45	3.25	678.84	678.86
Pier 1	126+62.20	3.25	678.84	678.86
D	126+72.20	3.25	678.84	678.89
E	126+82.20	3.25	678.84	678.92
F	126+92.20	3.25	678.84	678.94
G	127+02.20	3.25	678.84	678.93
H	127+12.20	3.25	678.84	678.91
I	127+22.20	3.25	678.84	678.88
Pier 2	127+29.20	3.25	678.84	678.86
J	127+39.20	3.25	678.84	678.86
K	127+49.20	3.25	678.84	678.87
L	127+59.20	3.25	678.84	678.87
Brig. E. Abut.	127+72.95	3.25	678.84	678.86
Bk. E. Abut.	127+74.20	3.25	678.84	678.86

BEAM 5

Location	Station	Offset	Theoretical Grade Elevations	Theoretical Grade Elevations Adjusted For Dead Load Deflection and Grinding
Bk. W. Abut.	126+17.20	9.75	678.74	678.76
Brig. W. Abut.	126+18.45	9.75	678.74	678.76
A	126+28.45	9.75	678.74	678.77
B	126+38.45	9.75	678.74	678.77
C	126+48.45	9.75	678.74	678.76
Pier 1	126+62.20	9.75	678.74	678.76
D	126+72.20	9.75	678.74	678.79
E	126+82.20	9.75	678.74	678.82
F	126+92.20	9.75	678.74	678.84
G	127+02.20	9.75	678.74	678.83
H	127+12.20	9.75	678.74	678.81
I	127+22.20	9.75	678.74	678.78
Pier 2	127+29.20	9.75	678.74	678.76
J	127+39.20	9.75	678.74	678.76
K	127+49.20	9.75	678.74	678.77
L	127+59.20	9.75	678.74	678.77
Brig. E. Abut.	127+72.95	9.75	678.74	678.76
Bk. E. Abut.	127+74.20	9.75	678.74	678.76

BEAM 6

Location	Station	Offset	Theoretical Grade Elevations	Theoretical Grade Elevations Adjusted For Dead Load Deflection and Grinding
Bk. W. Abut.	126+17.20	16.25	678.61	678.63
Brig. W. Abut.	126+18.45	16.25	678.61	678.63
A	126+28.45	16.25	678.61	678.64
B	126+38.45	16.25	678.61	678.64
C	126+48.45	16.25	678.61	678.64
Pier 1	126+62.20	16.25	678.61	678.63
D	126+72.20	16.25	678.61	678.66
E	126+82.20	16.25	678.61	678.69
F	126+92.20	16.25	678.61	678.71
G	127+02.20	16.25	678.61	678.71
H	127+12.20	16.25	678.61	678.68
I	127+22.20	16.25	678.61	678.65
Pier 2	127+29.20	16.25	678.61	678.63
J	127+39.20	16.25	678.61	678.63
K	127+49.20	16.25	678.61	678.64
L	127+59.20	16.25	678.61	678.64
Brig. E. Abut.	127+72.95	16.25	678.61	678.63
Bk. E. Abut.	127+74.20	16.25	678.61	678.63



DESIGNED: JDQ DRAWN: P. Ray
CHECKED: DCD CHECKED: DCD

TOP OF SLAB ELEVATIONS
U.S. 136 OVER
PRAIRIE CREEK
STRUCTURE NO. 057-0245

SHEET 3 OF 17	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	315	120BR-1	MCLEAN	49	14
STA. 126+95.70			CONTRACT NO. 70524		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT			

FILE: J:\JDO\110171\IL-DSVW#6_US136_PrairieCreek\1-PrairieCreek\0570245-70524-002-slabelev.dgn

USER: DCD

DATE: 10/14/2009 11:02:51