

EXISTING SIGN SCHEDULE

SIGN NO.	ALIGNMENT	STATION	SIGN PANEL					SUPPORT INFORMATION			SIGN DESCRIPTION		
			OFFSET	TYPE	WIDTH (FT)	HEIGHT (FT)	AREA (FT)	TYPE	POST QUANTITY	POST LENGTH (FT)			
1	STUENKEL ROAD	15948+30.17	16.44 LT	1	2	2.5	5	METAL	1	9.0	R12-1	WEIGHT LIMIT 10 TONS	
2	STUENKEL ROAD	15948+30.17	16.44 LT	1	2	2.5	5				R12-1 (CUSTOM)	WEIGHT LIMIT 5 TONS FEB 1 TO MAY 1	
3	STUENKEL ROAD	15948+88.98	20.74 RT	1	2.5	2.5	6.25	METAL	1	9.0	R1-1	STOP	
4	STUENKEL ROAD	15948+88.98	20.74 RT	1	2	1	2				W4-4P	CROSS TRAFFIC DOES NOT STOP	
5	STUENKEL ROAD	15949+51.22	29.35 RT	1	2.5	0.5	1.25	METAL	1	9.0	D3-1	STUENKEL RD	
6	STUENKEL ROAD	15949+51.22	29.35 RT	1	2.5	0.5	1.25				D3-1	HARLEM AVE	
7	STUENKEL ROAD	15949+60.87	21.42 LT	1	2.5	2.5	6.25	METAL	1	9.0	R1-1	STOP	
8	STUENKEL ROAD	15949+60.87	21.42 LT	1	2	1	2				W4-4P	CROSS TRAFFIC DOES NOT STOP	
9	STUENKEL ROAD	16003+07.20	21.08 RT	1	2.5	2.5	6.25	METAL	1	9.0	R1-1	STOP	
10	STUENKEL ROAD	16003+07.20	21.08 RT	1	2	1	2				W4-4P	CROSS TRAFFIC DOES NOT STOP	
							TOTALS:	37.25	-	5	45.0		

TYLIN INTERNATIONAL	USER NAME =	DESIGNED -	REVISED -
		DRAWN -	REVISED -
	PLOT SCALE =	CHECKED -	REVISED -
	DATE - 9/19/2012	REVISED -	11/2/2012

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

STUENKEL ROAD AT I-57 (HARLEM AVENUE TO RIDGELAND AVENUE)  
EXISTING SIGN SCHEDULE

SCALE: SHEET 2 OF 2 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
57	2012-048R	WILL	206	102
CONTRACT NO. 60V41				
ILLINOIS FED. AID PROJECT				