

**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**

Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

Sheet 1 of 2


Client: Hutchison Engineering, Inc.  
Project Name: Bazore St. Over Prairie Creek S.N. 050-8006  
Project Site: Streator, Illinois

Boring No. B-1  
Surface Elev. 622.90  
Auger Depth 31' Rotary Depth NA  
Start Date 10/12/11 Finish Date 11/12/11

Location: 21' Lt of centerline station 204+64

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
622.90											Randy Safranski Diedrich D-120
621.90	Stiff Black And Brown Clay (Fill)		1								
620.90			2								
619.90			3	1	SS	1.2	7	S	19		
618.90	Medium Brown And Black Clay (Fill)		4								
617.90			5								
616.90			6	2	SS	0.6	4	B	22		
615.90	Medium Brown Clay		7								
614.90			8	3	SS	0.8	5	B	22		
613.90			9								
612.90	Stiff Brown Clay		10								
611.90			11	4	SS	1.0	9	B	21		
610.90	Medium Brownish Gray Silt		12								
609.90			13	5	SS	---	18	---	18		
608.90	Very Stiff Gray Silty Clay Loam Till		14								
607.90			15								
606.90			16	6	SS	3.2	18	S	14		
605.90			17								
604.90			18	7	SS	2.5	18	S	15		
603.90			19								
602.90			20	8	SS	2.8	19	S	14		

Groundwater Data: No groundwater encountered at time of subsurface investigation.  
Comments:



**Midwest Testing Services, Inc.**  
3705 Progress Blvd.  
Peru, IL 61354

**BORING LOG**

Phone: 815-223-6696  
Fax: 815-223-6659  
e-mail: mts37@comcast.net

Sheet 2 of 2

Client: Hutchison Engineering, Inc.  
Project Name: Bazore St. Over Prairie Creek S.N. 050-8006  
Project Site: Streator, Illinois

Boring No. B-1  
Surface Elev. 622.90  
Auger Depth 31' Rotary Depth NA  
Start Date 10/12/11 Finish Date 11/12/11

Location: 21' Lt of centerline station 204+64

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES						DRILLED BY	
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
601.90											Randy Safranski Diedrich D-120
600.90			22								
599.90			23	9	SS	3.0	19	S	14		
598.90	Very Stiff Gray Silty Clay Loam Till		24								
597.90			25	10	SS	3.2	18	S	15		
596.90			26								
595.90			27								
594.90			28								
593.90			29								
592.90			30								
591.90			31	11	SS	2.6	16	S	16		
590.90	Bottom of Boring		32								
589.90			33								
588.90			34								
587.90			35								
586.90			36								
585.90			37								
584.90			38								
583.90			39								
582.90			40								
581.90			41								

Groundwater Data: No groundwater encountered at time of subsurface investigation.  
Comments:

**SOIL BORING LOGS**

SHEET NO. 6 6 SHEETS	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	6143	11-00693-00-DR	LA SALLE	20	17
S.N. 050-8026			CONTRACT NO. 87522		
FED. ROAD DIST. NO. 7 ILLINOIS		FED. AID PROJECT BRM-5066(016)			